



Distribution System -- 3rd Quarter - July, August, and September 2025

Street Valves and Hydrant Valves Installed (including water main projects and others)

Location	Date Installed	Size ("), Jt	Installed By	Type
N. 7th St. ~85' N of Bell Ave.	7/2/2025	6	SWU	Gate
N. 24th St. at Saemann Ave. (S)	8/5/2025	6	SWU	Gate
28' N of Bell Ave. (W)	8/13/2025	8	SWU	Gate
N. 13th St. ~60' N of Wisconsin Ave.	8/19/2025	12		Gate
Wisconsin Ave. @ N. 13th St. (W)	8/19/2025	12		Gate
Commerce Ave. @ Wisconsin Ave. (N)	8/21/2025	12		Gate
N. Commerce St. ~60' S of Wisconsin Ave.	8/21/2025	6	Vinton	Gate
New York Ave. @ N. Commerce Ave. (W)	8/21/2025	6	Vinton	Gate
N. Commerce St. ~23' S of New York Ave.	8/21/2025	6	Vinton	Gate
N. Commerce St. ~30' S of New York Ave.	8/21/2025	12	Vinton	Gate
N. Commerce St. @ Center Ave. (N)	8/21/2025	12	Vinton	Gate
Center Ave. @ N. Commerce St. (W)	8/21/2025	6	Vinton	Gate
N. Commerce St. ~45' S of Center Ave.	8/25/2025	6	Vinton	Gate
N. Commerce St. ~70' N of Pennsylvania Ave.	8/25/2025	6	Vinton	Gate
N. Commerce St. @ Pennsylvania Ave. (N)	8/25/2025	12	Vinton	Gate
Wilgus Ave. ~150' W of N. Taylor Dr. (S)	9/17/2025	6	SWU	Gate

Total Valves Installed = 16

Street Valves and Hydrant Valves Removed

Location	Installed	Removed	Type
N. 24th St. at Saemann Ave. (S)		8/5/2025	Gate
N. 7th St. at Bell Ave. (N)	6/29/1926	8/13/2025	Unknown
N. Commerce St. at Center Ave. (N)	9/29/2019	9/2/2025	Gate
N. Commerce St. at Wisconsin Ave. (S)		9/2/2025	Unknown
New York Ave. at N. Commerce St. (W)		9/2/2025	Gate
Wisconsin Ave. at N. 13th St. (E)	4/17/2006	9/2/2025	Butterfly
N. Commerce St. at Wisconsin Ave. (SE)	4/22/1987	9/2/2025	Gate
N. Commerce St. at Pennsylvania Ave.	11/1/1996	9/2/2025	Gate

Total Valves Removed = 8

Street Valves and Hydrant Valves Abandoned

Location	Installed	Abandoned
----------	-----------	-----------

Total Valves Abandoned = 0

Street Valves and Hydrant Valves Maintained

Location	Maintained	Size	By
----------	------------	------	----

Total Valves Maintained = 0



Hydrants Installed (including water main projects and others)

Location	Installed	Tr Size	Valve	By
Greenfield Ave. 215' E. of cl S. 10th St. (S)	8/12/2025	7'	Yes	SWU
N Commerce St. ~60' S of Wisconsin Ave. (W)	8/18/2025		Yes	Vinton
N. Commerce St. @ New York Ave. (E)	8/21/2025		Yes	Vinton
N. Commerce St. @ Pennsylvania Ave. (N)	8/25/2025		Yes	Vinton
N Commerce St. ~45' S of Center Ave. (E)	8/25/2025		Yes	Vinton
Wilgus Ave. ~150' W of N. Taylor Dr. (S)	9/17/2025		Yes	SWU

Total Hydrants Installed = 6

Hydrants Removed (including water main projects and others)

Location	Installed	Removed	Hyd Valve?
Greenfield Ave. 462' W. of cl S. 9th St. (S)	4/14/1989	8/12/2025	Yes
N. 7th St. at Bell Ave. (NW)	7/19/2007	7/17/2025	No
N. Commerce St. ~100' N of Pennsylvania Ave. (E)	11/2/1996	9/8/2025	Yes
N. Commerce St. ~300' N. of Pennsylvania Ave. (E)	12/18/1958	9/8/2025	No
N. Commerce St. 150' N. of New York Ave. (E)	4/1/1939	9/8/2025	No
N. Commerce St. 200' N. of Center Ave. (E)	3/1/1937	9/8/2025	No
N. Commerce St. at Center Ave. (SE)	2/1/1939	9/8/2025	No
N. Commerce St. at Wisconsin Ave. (E)	4/23/1987	9/8/2025	Yes
Wilgus Ave. 130' W. of N. Taylor Dr. (S)	8/1/1966	9/17/2025	No

Total Hydrants Removed = 9

Hydrants Abandoned (including water main projects and others)

Location	Installed	Abandoned	Tr Size	Hyd Valve?
----------	-----------	-----------	---------	------------

Total Hydrants Abandoned = 0

Hydrants Maintained/Moved (including water main projects and others)

Location	Installed	Maintained
Weeden Creek Rd. at S. 18th St. (NW)	10/19/1989	7/15/2025
Weeden Creek Rd. 290' W. of S. 12th St. (N)	10/3/1989	7/16/2025
Weeden Creek Rd. 317' W. of cl of Idlewild Ln. (N)	10/24/1989	7/22/2025
Weeden Creek Rd. 654' W. of cl of Idlewild Ln. (N)	10/25/1989	7/22/2025

Total Hydrants Maintained/Moved = 4



Water Main Breaks

Location	Date	Size
2217 S. Memorial Dr.	7/22/2025	6"
1514 Humboldt Ave.	8/9/2025	6"
Geele Ave & N 13th St.	8/25/2025	6"
Georgia Ave & S. 23rd St.	9/8/2025	6"

Number of Water Main Breaks=4

SUMMARY

Number of feet of 4 inch water main installed	0.0	water main
Number of feet of 6 inch hydrant lead installed	148.0	
Number of feet of 6 inch water main installed	89.1	
Number of feet of 8 inch water main installed	320.0	
Number of feet of 12 inch water main installed	1510.0	
Number of feet of 16 inch water main installed	0.0	
Number of feet of 20 inch water main installed	0.0	
Number of feet of 24 inch water main installed	0.0	
Number of feet of water main abandoned or removed	1,632.6	
Number of water main breaks repaired	4	hydrants
Number of hydrants installed	6	
Number of hydrants removed or abandoned	9	
Number of hydrants maintained or moved	4	
Number of street valves installed	16	valves
Number of hydrant valves installed	6	
Number of street valves removed or abandoned	8	
Number of hydrant valves removed or abandoned	3	
Number of valves maintained	230	
Number of water connections installed	3	



WATER MAIN AND APPURTENANCES INSTALLATION -- 3rd Quarter -July, August, & September 2025

Water Main Projects (including installation or abandonment of more than 3' of pipe by utility or contractors)

Location: 6" Water Main	Installed	New Valves	New Hyd.	New Hyd Valves	Aband. Valves	Aband. Hyd.	Remove Hyd.	Size " Installed	Feet Installed	Hyd Lead	Size Aband.	Feet. Aband.	Feet. Rem.	By
New York Ave (W of Commerce)	Aug-25	1	0	0	1	0	0	6	25.3	0	6	73.6	0	Vinton
Center Ave (W of Commerce)	Aug-25	1	0	0	0	0	0	6	39.6	0.0		0	0	Vinton
Georgia Ave (near S 23rd St)	Sep-25	0	0	0	0	0	0	6	24.2	0	6	26.2	0	SWU
Totals:		2	0	0	1	0	0		89.1	0		99.8		

Location: 8" Water Main	Installed	New Valves	New Hyd.	New Hyd Valves	Aband. Valves	Aband. Hyd.	Remove Hyd.	Size " Installed	Feet Installed	Hyd Lead	Size Aband.	Feet. Aband.	Feet. Rem.	By
N 7th St (between North Ave and Bell Ave)	Jul-25	1	1	1	1	0	1	8"	320	19	6	4.6	0	SWU
Totals:		1	1	1	1	0	1		320	19		4.6		

Location: 12" Water Main	Installed	New Valves	New Hyd.	New Hyd Valves	Aband. Valves	Aband. Hyd.	Remove Hyd.	Size " Installed	Feet Installed	Hyd Lead	Size Aband.	Feet. Aband.	Feet. Rem.	By
Commerce Ave (S of Wisconsin Ave)	Aug-25	5	4	4	4	0	6	12	1282	129	10, 12	1349.7	0	Vinton
N 13th Street (N of Wisconsin Ave)	Aug-25	2	0	0	0	0	0	12	63	0.0	16	62.5	0	Vinton
Wisconsin Ave (E of N 13th)	Aug-25	0	0	0	1	0	0	12	165	0	12	116	0	Vinton
Totals:		7	4	4	5	0	6		1510	129		1528.2		