



## WORK ORDER

Department Electrical  
 Date Requested 08/31/18  
 Work Order # 95920  
 Police Report # C18-18061  
 Date Completed 12/06/18

### Project Location:

Address: 8TH ST BRIDGE

Street: \_\_\_\_\_ From: \_\_\_\_\_ To: \_\_\_\_\_

### Description of Work

☐ New ☐ Replacement ☐ Repair ☐ Abandonment / Removal

General Description: TRAFFIC SIGNAL/8TH ST BRIDGE GATE & WARNING LIGHT POLE DAMAGED 8/31/18

JAKUBOWSKI, ASHLEY A, 218 SUPERIOR AVE, SHEBOYGAN ,WI 53081 #43465

### Material / Parts

Part No.	Description	Units	Unit Cost	Quantity	Total Cost
	PIEPERPOWER	EA	\$ 61,781.56	1	\$ 61,781.56
					\$ -
					\$ -
					\$ 61,781.56

### Labor

Employee	Class	Equipment Used	Group	Hours	Total Cost
HAYON R	MW V \$75	M129 INTERNATIONAL BUCKET TRUCI	IV \$85	16	\$ 2,560.00
FLEISNER A	MW V \$75	M113 INTERNATIONAL VERSALIFT	IV \$85	36	\$ 5,760.00
SMITH D	MW II \$60	M113 INTERNATIONAL VERSALIFT	IV \$85	16	\$ 2,320.00
SMITH D	MW II \$60	M129 INTERNATIONAL BUCKET TRUCI	IV \$85	2	\$ 290.00
PETERSON C	MW III \$65	M129 INTERNATIONAL BUCKET TRUCI	IV \$85	6	\$ 900.00
TETSCHLAG, SCC	MW IV \$70	M129 INTERNATIONAL BUCKET TRUCI	IV \$85	2	\$ 310.00
					\$ -
					\$ 12,140.00

30% Material Markup \$ 18,534.47

Sales Tax

Grand Total \$ 92,456.03

# COMPLETED WORK ORDER

Page 1 of 2

CITY OF SHEBOYGAN ELECT. DEPT

Sorted By: Work Order ID

12/6/2018

WO#: 95920	Code: 8TH STREET BRID	Date Created: 9/14/18	Date Completed: 12/6/18
Asset ID: 6240	Model:	Serial#:	
Description: STREET LIGHTING		Schedule:	Miles:
Type: LIGHT POLE	Group: ATTACHMENTS	Budget ID: 10131100-451301-	Hours:
Master Asset:			
Assigned To:			
Priority: 2-Standard			
Purpose: Southeast Gate Damaged 8th Street Bridge			

## Description Of Work

CASE #C18-18061

8/31/18

The Southeast Gate and The Warning Light Pole was Damaged in a car accident

PartNo	Description	Location	Units	Unit Cost	Quantity	Total Cost	Stock
Employee	Equipment Used		Hours	Labor Rate	Labor Cost		
BOB (MW - 5) HAYON			2	\$75.00	\$150.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
DAVE (MW - 2) SMITH			2	\$60.00	\$120.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
DAVE (MW - 2) SMITH			2	\$60.00	\$120.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
BOB (MW - 5) HAYON			2	\$75.00	\$150.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
DAVE (MW - 2) SMITH			2	\$60.00	\$120.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
BOB (MW - 5) HAYON			2	\$75.00	\$150.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
CHRIS (MW - 3) PETERSON			2	\$65.00	\$130.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
BOB (MW - 5) HAYON			2	\$75.00	\$150.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
CHRIS (MW - 3) PETERSON			2	\$65.00	\$130.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
DAVE (MW - 2) SMITH			2	\$60.00	\$120.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
CHRIS (MW - 3) PETERSON			2	\$65.00	\$130.00		
129 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		
ALLEN (MW - 5) FLEISNER			2	\$75.00	\$150.00		
113 (GROUP - 4) TRUCK			2	\$85.00	\$170.00		

# COMPLETED WORK ORDER

Page 2 of 2

CITY OF SHEBOYGAN ELECT. DEPT

Sorted By: Work Order ID

12/6/2018

DAVE (MW - 2) SMITH	2	\$60.00	\$120.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
DAVE (MW - 2) SMITH	2	\$60.00	\$120.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
DAVE (MW - 2) SMITH	2	\$60.00	\$120.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
BOB (MW - 5) HAYON	2	\$75.00	\$150.00
129 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
ALLEN (MW - 5) FLEISNER	2	\$75.00	\$150.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
BOB (MW - 5) HAYON	2	\$75.00	\$150.00
129 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
BOB (MW - 5) HAYON	2	\$75.00	\$150.00
129 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
DAVE (MW - 2) SMITH	2	\$60.00	\$120.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
DAVE (MW - 2) SMITH	2	\$60.00	\$120.00
113 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
BOB (MW - 5) HAYON	2	\$75.00	\$150.00
129 (GROUP - 4) TRUCK	2	\$85.00	\$170.00
SCOTT (MW - 4) TETSCHLAG	2	\$70.00	\$140.00
129 (GROUP - 4) TRUCK	2	\$85.00	\$170.00

Parts Total: \$0.00

Labor Total \$12,140.00

Total: \$12,140.00

Ramminger, Doris ▾ ⚙ ?

Case Number C18-18061  
Property Damaged Signs/Streetlights/Electrical  
Location S 8th St north of Indiana Ave  
Description of Property Damaged Traffic standard and barricade

Person Responsible Ashley A. Jakubowski  
Address of Person Responsible 218 Superior Ave  
Sheboygan, WI 53081

Phone Number 920-917-9961

Date of Birth 10/2/2001

Insurance Company Progressive

Officer 428

Date of Incident 8/31/2018

Entered By ☐ Wilson, Spencer

Completed No

Created at 8/31/2018 11:50 PM by ☐ Wilson, Spencer

Last modified at 8/31/2018 11:50 PM by ☐ Wilson, Spencer

43465

95920

Close

## PIEPER ELECTRIC, INC. ON SITE ELECTRICAL SERVICE AND MANUFACTURING

Invoice



## MAIL REMITTANCE TO:

5477 S. Westridge Ct, New Berlin, WI 53151 Tel. (414)462-7700 Fax (414)462-7711

IDEAL MECHANICAL  
Division of Pieper Electric, Inc.  
Milwaukee, Wisconsin  
Telephone (414) 358-2505

PIEPER ELECTRIC  
KENOSHA OFFICE  
Kenosha, Wisconsin  
Telephone (262) 858-1888

AUTOMATION CONTROLS & ENGINEERING  
IDAC

Division of Pieper Electric, Inc.  
Milwaukee, Wisconsin  
Telephone (414) 462-7700

## SYSTEMS TECHNOLOGIES

Division of Pieper Electric, Inc.  
Milwaukee, Wisconsin  
Telephone (715) 539-2877

CITY OF SHEBOYGAN  
BRIDGE  
828 CENTER AVE SUITE 208  
SHEBOYGAN WI 53081

Date 12/31/2018

Invoice Number	Job Number	Customer #	Dept. Class	Tax Status	Customer P.O. Number
706645	565770	79106-01	11 15	2	WK95920

PO: WILLIAMS WI95920

8TH STREET BRIDGE TRAFFIC GATE, LIGHT POLE WITH BASE AND BELL 61,781.56  
REPLACED DUE TO TRAFFIC ACCIDENT. MODIFIED CONTROL SOFTWARE TO  
ALLOW BRIDGE OPERATION WITHOUT GATE FUNCTIONING.

AMOUNT DUE THIS INVOICE 61,781.56

1.5% LATE PAYMENT CHARGE DUE AFTER 1/30/19 926.72

\*\* Please notice our new Remit-To address above

Work Order No. 95920

10/33200-521900



Symbol, "Pieperpower" and "Certified Electrical Authority"  
are service marks of Pieper Electric, Inc. Milwaukee, Wisconsin

PAYMENT DUE ON RECEIPT OF INVOICE  
1 ½ % PER MONTH INTEREST CHARGED ON ALL PAST DUE ACCOUNTS



PIEPER AUTOMATION | We Always Find A Way.

---

## Overview Sheboygan Bridge Traffic Accident

4 Sept 2018 Received call gate and traffic signal near roundabout was involved in a traffic accident.

- Bridge would not open because of the lack of safety signals from gate.
- Sent emergency service team to bridge. Isolated control signals and changed control safety logic to bypass gate interlock. (Requires police or other traffic control to be present each time the bridge will be operated.)
- Determined gate, gate operator, traffic light pole with lights and bell were damaged beyond repair. (No parts could be salvaged.)
- Repaired damaged wiring in base of the gate and signal.
- Rush ordered gate operator, gate, signal pole, red stop lights, and bell.
- Replaced gate operator, gate, traffic signal pole, traffic signals, and alarm bell.
- Removed safety control logic for bypassing the gate signals.
- Calibrate gate limit switches.
- Verified bridge operation with City.

## Cost break down

Material \$42,838

Labor \$18,943.56

Total \$61,781.56