

Facilities Report - February 2026

In Process

- Imaginarium
 - Additional outlets being installed by city electrician
 - Completion expected by February 13, 2026
- Sensory Room
 - Plans are being developed
 - Some furnishings/equipment have been purchased and delivered
- Phone Booths and Security Office
 - Completion expected by February 20, 2026
 - Furniture expected in March
- New Facility Department Director
 - Appointment to be discussed at Common Council meeting on February 16, 2026
 - Tentative start date of April 6, 2026
- Charging Stations on Second Floor
 - Installed six additional units
 - More to install as time allows
- Cameras
 - Additional cameras are being installed throughout library
 - Recently eight more were added
- Roof Replacement
 - Being worked on when weather allows
- Second Floor Carpet Issue
 - Contractor re-adhered carpet on north side of second floor
 - Contractor will return in mid-March to complete rest of floor
- Second Floor Study Rooms
 - Working with architect to complete drawings
- Third Floor Entrance Doors
 - Purchase order sent to contractor
- Restroom Remodel
 - Met with engineering firm
 - Performed physical inspection of current space

Completed

- FOB access hardware has been installed and tested on main electrical door
- Snow removal coordination with Facilities and Operations to perform in-house
- Automated Material Handling System (AMH) final check list
- Countertop stool replacement
- 3D printers on third floor installed
- Fish tank installation