

ARPA Water & Sewer Infrastructure Grant Program

Project Schedule

Use this document throughout the application and grant period to track the status of project milestones. Documentation associated with each milestone should be included in the ARPA application and/or submitted to the ARPA Grant Manager throughout the project.

Applicant/Subrecipient Entity Name: Sidney

Project Title: Water Phase 4

	Applicable to Project? (Yes/No)	ESTIMATED Completion Date	ACTUAL Completion Date	Comments
--	---------------------------------	---------------------------	------------------------	----------

ENGINEERING PROCUREMENT*

Project Engineer procured and engineering contract executed.	Yes		07/19/2021	
Other:				

PLANNING & DESIGN*

Preliminary design document completed (PER or Tech Memo).	Yes		3/2015	
DEQ Review: Plans and Specifications SUBMITTED to DEQ.**	Yes	10/2024	11/2024	
DEQ Review: Plans and Specifications APPROVED by DEQ.	Yes	2/2025	1/2025	
Permit and/or other Agency Review: SUBMITTED for review.	No			
Permit and/or other Agency Approval: APPROVAL received.	No			
Water Rights finalized.	No			
Site Title Opinion, Right-Of Way, Land Purchases finalized.	Yes		1/2025	
MEPA/NEPA complete or MEPA checklist submitted to DNRC.	Yes	9/2024	1/2025	
Other:				

PROJECT BIDDING

Bid document advertised.	Yes	2/2025	1/2025	
Bid complete and construction contract executed.	Yes	5/2025	2/2025	
Other:				

PROJECT CONSTRUCTION

Construction start.	Yes	4/2025	5/2025	
Construction complete.	Yes	11/2025		
Project closeout.	Yes	12/2025		
Other:				

**Engineering Procurement and Design Phase tasks must be completed before Project Bidding and Construction Phase tasks.*

***DEQ Plans and Specifications Review Fee is waived for ARPA-Funded project. Indicate your project is ARPA funded on your DEQ submittal cover sheet to have the fee waived.*