

City of Sidney
Anderson Subdivision Drainage Improvements
Walkthrough Punch List

November 18, 2024
11:00 AM

Final walkthrough date: TBD

Attendees

City of Sidney – Jeff Hintz

Morrison-Maierle – John Heine

Strata Corporation – Bob Wittenberg, Scott Myers, Graig Siewert

Punchlist Items

Item

Complete

- Install the trash rack at the inlet transition structure at Station 0+20.
- Repair the broken 4 inch pipe on the abandoned septic tank at Richland Opportunities Inc.
- Install the 24" flared end section on the 24 inch storm drain stub from the manhole at Station 4+65.
- Repair and reseed the finished grading that was disturbed (vehicle tracks) to the north of the 30 inch outfall pipe at Sta 6+43.
~12/9/24 Update: Strata has committed to completing this in the spring of 2025.

One Year Walkthrough Items to Review

Item

Complete

- Inspect establishment of vegetation in disturbed areas.
- Inspect erosion in disturbed ditches.