



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 4.6.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 31st. Pond, structural BMP, and outfall inspections by July 31st. Annual Training and program analysis due in December.

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. Lining and lateral grout work has been completed. *Terry Randall is monitoring this project.*

Arthur Street Water Treatment Plant Evaluation (193801776 Task 300). Plans for a comprehensive project to repair damage from a chlorine leak and to complete ongoing maintenance were ordered in January. Final plans are expected in March.

Garfield Pond Improvements Project (193804750). Construction contract awarded on November 18, 2019. Construction started on March 6, 2020. Tree clearing is complete except for some clean-up work. The 42-inch pipe work is complete except for punch-list work. *Pond excavation has started. Pipe work within 81st Avenue will follow later this spring. As a reminder, the city will look at possible tree planting later this summer for fall planting.*

81st Avenue Signing Plan and State Aid System revisions (193804889). *A revised copy of a road signing plan to prohibit trucks on 81st Avenue west of Able has been prepared. MnDOT Office of State Aid has agreed to the formal road designation transfer. A resolution needs to be approved and sent to MnDOT.*

Stormwater Utility Plan (193804944). The city is considering a stormwater utility charge. *A report and draft ordinance are being prepared.*

2020 Street Seal Coat and Crack Repair Plan (193804979). Design has started. *Bids will be opened on April 30th. Need to verify street patch areas and obtain separate street patch quotes.*

2020 Sewer Lining Plan (193804980). *Video inspection of recommended lines has started and will be completed in March. Priority lining segments will be determined based on the inspection. Terry Randall is monitoring this project.*

525 Osborn Road Project. *Continue discussions with developer regarding site plan issues. A topographic survey of the possible water main looping area has been completed.*

Public Storage Project. Terry Randall has been monitoring construction. An onsite meeting with the owner and the contractor was held on September 4th to review remaining site construction and discuss drainage issues. *Need revised drainage plans and as-built drawings of the utilities.*

JP Brooks Housing Project (on Monroe): *A Comp Plan Amendment is being processed. A preconstruction conference will need to be held before site work starts.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Jeff Preston, Marc Janovec, Ailsa McCulloch, Peter Allen, or me if you have any questions or require any additional information.