

City of Spring Lake Park Engineer's Project Status Report

To: Council Members and Staff Re: Status Report for 12.21.20 Meeting

From: Phil Gravel File No.: R-18GEN

Note: Updated information is shown in italics.

2020 MS4 Permit (193802936). Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections due by July 31st. City held Public Meeting on July 20th. *Annual Training has been completed. Program analysis due in December. New MS4 Permit application due by April 2021.*

Garfield Pond Improvements Project (193804750). Construction started in March and is complete. July 24, 2020 punch-list work has been completed. Final contractor payment will be processed when claim issue has been addressed. Remaining 50% of RCWD reimbursement can be processed after final contractor payment. Contractor placed dormant overseed on native seed area the week of Thanksgiving.

Fillmore & 83rd Pond Improvements Project (193805029). This was a possible project to expand an existing pond and adding treatment features. *A small maintenance project will be considered this spring.*

2020 Sewer Lining Plan (193804980). Sewer lining in western portion of city and lining 36-inch diameter storm sewer on Monroe south of 81st Ave. Contractor is Visu-Sewer Inc. Monroe Street storm sewer lining has been completed. *Sanitary sewer lining is mostly complete. Sewer service lateral grout work has started. Terry Randall is watching this project.*

Anoka County Osborn Road Project. Per county: This project is sustainably complete, minor punch list items to be completed in the spring of 2021. https://www.anokacounty.us/1578/Construction-Weekly

Utilities for 525 Osborn Road Project (193805012). This city project is for off-site utilities for 525 Osborne Rd.(water main looping and storm sewer). Construction started on October 5th and is essentially complete. A punch-list inspection will be completed in the spring of 2021. The adjacent property owners on this one were very cooperative.

Manor Drive Sidewalk Project: A field walk was completed on December 9th. An updated sketch and will be prepared and construction quotes will be obtained.

Street CIP Planning: Staff is working on a 10-year Capital Improvement Plan for future street maintenance.

Hy-Vee Project: Waiting to hear from Hy-Vee before scheduling follow-up inspection. Final documents for the Hwy 65 traffic signal and 81st Avenue have been submitted to MnDOT.

JP Brooks Housing Project (on Monroe): Site work stated on August 10th. Work is substantially complete. Developer is preparing Record Plans.

2021 Street Seal Coat and Crack Repair Plan (19380####). The 2021 street maintenance area will be the area south of 81st Avenue and west of Monroe Street. .

2021 Sewer Lining Plan (19380####). Terry has identified an area for lining in 2021 and will have a firm complete preliminary televising.

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.

