

Three Week Look Ahead Schedule



6/10 - 6/28

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	6/10	6/11	6/12	6/13	6/14	#	#	6/17	6/18	6/19	6/20	6/21	#	##	6/24	6/25	6/26	6/27	6/28	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	
Knetic Excavating	New sewer connection & raise cleanout																					Coordinate with Josh
	Backfill @ bollards	X	X																			
Construction results	Demo Block walls for this phase		X	X	X	X																
	Temp walls @ hallway	X	X																			
	Pour stoop caps					X		X	X	X												
	In wall Backing		X	X	X	X		X	X	X	X											
	Steel angel @ front entrance				X	X																
	Wall cover inspection												X									
Foley Masonry	New openings and Doors interior					X		X	X	X												
	Brick exterior / interior							X	X	X	X	X			X	X	X	X	X	X		Need New brick
HVAC Precise	Install ductwork	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X	X		
	Keep areas still occupied with Air	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X	X		
	Set roof curb	X			X																	
RTL	Fame exterior front	X	X	X	X	X																
	Fame interior walls	X	X	X	X	X		X	X	X	X	X										
	Drywall walls drywall finish walls														X	X	X	X	X			
TRC Electrical	Run Conduit to new panel location	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X	X		
	Rough-in new interior walls	X	X	X	X	X		X	X	X	X	X										
	Underground power to bollards	X	X																			
	Wall cover inspection												X									
Plumbing Precise	Roof drains and piping	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X	X		
	Rough-in plumbing @ new walls	X	X	X																		
	Wall cover inspection												X									
Thurnco Roofing	Roof exsting precast	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X	X		
Summit	Rough-in sprinkler lines	X	X	X	X	X		X	X	X	X	X										
Linco	Steel @ interior windows							X	X	X												
Rite-Way	Damp proofing																					
Contractor	Activity	6/10	6/11	6/12	6/13	6/14	#	#	6/17	6/18	6/19	6/20	6/21	#	##	6/24	6/25	6/26	6/27	6/28	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	