



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 7.20.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 30th. (*City will hold Public Meeting on July 20th.* Annual Report was submitted to MPCA on June 26, 2020. Pond, structural BMP, and outfall inspections by July 31st. Annual Training and program analysis due in December.

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. *Need close-out information from contractor. Warranty televising has been completed.*

Garfield Pond Improvements Project (193804750). Construction started on March 6, 2020 and is substantially complete. Restoration and clean-up work has been completed. An initial punch-list inspection has been completed. *Contractor is working on punch-list items. Spring tree planting has been completed.*

Fillmore & 83rd Pond Improvements Project (193805029). This possible project expanding an existing pond and adding treatment features. CCWD partial funding is available. *Preliminary drawings have been prepared. Geotechnical borings will be completed this month.*

81st Avenue Signing Plan and State Aid System revisions (193804889). A road signing plan to prohibit trucks on 81st Avenue west of Terrace has been prepared. *Quotes for the sign installation have been obtained. Safety Signs has installed the signs. Public education process can begin.*

2020 Street Seal Coat and Crack Repair Plan (193804979). Bids were opened on May 1st. Contract was awarded on May 18th. *Construction Contracts have been signed. A preconstruction conference was held on July 7th. Crack repair work has started. Chip seal placement will follow.*

2020 Sewer Lining Plan (193804980). Video inspection of project area has been completed. *Priority lining segments have been determined. Bids will be received on August 10th.*

Anoka County Osborn Road Project. A final plan set has now been prepared for MnDOT approval. *An update on the status of the project has been requested from Anoka County – no response at this time.*

Utilities for 525 Osborn Road Project (193805012). *Continue discussions with developer regarding site plan issues. A survey and preliminary plan for offsite water main looping and storm sewer has been completed.*

Hy-Vee Project: Initial inspection lists for site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. *Waiting to hear from Hy-Vee before scheduling follow-up inspection.*

Public Storage Project. An onsite meeting with the owner and the contractor was held last September 4th to review remaining site construction and discuss drainage issues. *Contractor has started working on some drainage repairs this summer. Need revised drainage plans and as-built drawings of the utilities.*

JP Brooks Housing Project (on Monroe): *A preconstruction conference has been held. Site work will begin later this month.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.