CRC

2/26 - 3/15

Three Week Look Ahead Schedule

Spring Lake Park

Job # 7088

Period:

PM: Jason H

Contractor	Activity	2/26	2/27	2/28	2/29		# #		3/5	3/6	3/7				3/12	3/13		3/15	#	Remarks
Pormon Curvovino	Comparing 9 Chalding part huilding	Mon	Tue	Wed	Thu	Fri	Sasu	Mon	Tue	Wed	Thu	Fri	SaSui	Mon	Tue	Wed	Thu	Fri		
Gorman Surveying  Knetic Excavating	Surveying & Staking new building		-				$\vdash$		X				_	-					$\vdash$	
		-					+-	-	-									i.	1	
	Domavo Rad pail at now building footprint	V	X	-			+-		-		-	-	-		-				111	
	Remove Bad soil at new building footprint.  Dig footings for new additions	X		-	V	V	+-	V	V		ļ		_							
	Dig lootings for new additions		-		X	X	+	X	X	-	-		-	-						
		-	-				+	-												
AET Testing	Testing compaction under new footings.	_					+-	X	X	_			+		-				$\vdash$	
	Testing Contraction under new rootings.  Testing Concrete @ footings		-				+-	Λ.		X		X			-				$\vdash$	
	Bar inspection for bar @ piers	_	-				+-					$\Lambda$	-		X				$\vdash$	
	Testing Concrete @ piers	_	-				+-						-			X	X			
	Bad soil testing at front of building		X				+		-		-		-		-	Λ			$\vdash$	
	Dad soil testing at none of building	_	<u> </u>				+													
Construction results	Temp wall for footings in existing building			X	X	X	+											-		
	Form footings & rebar @ footings			$\Lambda$	- 1	Λ	+	X	X	X	X		-						+	
	Pour new footings	_					+			X	$\Lambda$	X	_							
	Install pier bar and pier forms						+			$\Lambda$		A	-	X	X				$\vdash$	
	Pour new piers						$\vdash$						-		- 1	X	X			
	Strip forms @ Pier's	_					$\vdash$									- 1	7.	X		
	Demo existing walls for new footings.					X	+-	X										- 1		
	Demo AC ceilings, Walls, Floors, Doors	X	X	X	X	X	+	X	X	X	X	X								
	Demo Stairs, Railing, Precast Mez	X	X	X	X	X	+	X	X	X	X	X								
	Demo concrete floor	<u> </u>					$\vdash$							X	,X	X	X	X		
							$\vdash$		-											
Foley Masonry	Block wall @ old garage door						+							X	X	X	X			
	Block foundation walls																	X		
HVAC Precise	Remove HVAC equipment / ductwork			Х	X	X		X	X	X	X	X		X	X	X				6
	Keep areas still occupied with heat.			X	X	X		X	X	X	X	X		X	X	X	X	X		
	Use existing heaters for temp heat if possible							X	X	X	X	X		X	X	X	X	X		
TRC Electrical	Underground lighted Bollards, Future EV, Push Button								X	X	X	X		X						
	Remove lighting fixtures		X		X	X		X	X		X	X								
	Disconnect power to walls being demoed		X	X	X	X		X	X	X	X	X		X	X	X				
	Temp power HVAC if needed								X	X	X	·X	X	X	X	X				
	Temp power to areas for later phases if needed						Н_		X	X	X	X	X	X	X	X				
Ili mahina Dan-i	Demand all findamen Dining constitution in fine Laboration			V	37	V	$\vdash$	17	17	37	37	37	37	37						
Plumbing Precise	Remove all fixtures, Piping, venting, in first phase's			X	X	X	$\vdash$	X	X	X	X	X	X	X	37	V	V	V		
	Keep all areas in building still occupied live			X	X	X	$\vdash$	X	X	X	X	X	_	X	X	X	X	X		
	Underground plumbing	-					$\vdash$					X	_	X	X	X	Х	X	$\vdash$	
	Underground plumbing inspections						$\vdash$						-	-				X		
		-					$\vdash$						-	-					-	
							$\vdash$				d									
		-					$\vdash$						_						$\vdash$	
							1 1		I	I			1	1					1 1	