

CRC

5/20 - 6/7

Three Week Look Ahead Schedule

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	5/27	5/28	5/29	5/30	5/31	#	#	6/3	6/4	6/5	6/6	6/7	#	##	6/10	6/11	6/12	6/13	6/14	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	
Knetic Excavating	New sewer connection & raise cleanout																					Need direction
AET Testing	When needed																					
Construction results	Demo Block walls for this phase		X	X	X	X																
	Temp walls @ halway			X	X	X																
	Pour stoop caps.																					
	Bollards @ front of building		X	X	X	X			X	X	X											
Foley Masonry	New openings and Doors								X													
	Brick exterior / interior								X	X	X	X	X			X	X	X	X	X		Need New brick
HVAC Precise	Remove HVAC equipment / ductwork As needed		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Keep areas still occupied with Air		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Set roof curb				X	X			X	X												
RTL	Fame exterior front		X	X	X	X																
	Fame interior walls		X	X	X	X			X	X	X	X	X									
TRC Electrical	Run Conduit to new panel location		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Disconnect power to walls being demoed		X	X																		
	Rough-in new interior walls		X	X	X	X			X	X	X	X	X									
	Underground power to bollards		X	X	X	X																
Plumbing Precise	Roof drains and piping		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Rough-in plumbing @ new walls		X	X	X	X			X	X	X	X	X									
Thurnco Roofing	Roof @ New addition		X	X	X																	
	Start roof @ existing precast roof, Pending coordination for roof drains										X	X	X			X	X	X	X	X		
Summit	Rough-in sprinkler lines		X	X	X	X			X	X	X	X	X									
Linco																						
Rite-Way	Damp proofing		X																			Needs to be dry
Contractor	Activity	5/27	5/28	5/29	5/30	5/31	#	#	6/3	6/4	6/5	6/6	6/7	#	##	6/10	6/11	6/12	6/13	6/14	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	