



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 11.16.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections due by July 31st. City held Public Meeting on July 20th. *Annual Training and program analysis due in December. New MS4 Permit application due in April 2021.*

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

Garfield Pond Improvements Project (193804750). Construction started in March and is complete. July 24, 2020 punch-list work has been completed. RCWD has processed a partial grant reimbursement. *Final contractor payment will be processed when claim issue has been addressed. Final RCWD reimbursement can be processed after final contractor payment.*

Fillmore & 83rd Pond Improvements Project (193805029). This was a possible project to expand an existing pond and adding treatment features. CCWD partial funding was available. Wetland delineation and geotechnical boring work was completed. Preliminary design concluded that CCWD water quality goals could not be met due to high groundwater elevations. *Staff will contact CCWD regarding funding. A small maintenance project will be considered this spring.*

2020 Sewer Lining Plan (193804980). Sewer lining in western portion of city, also includes lining the 36-inch diameter storm sewer on Monroe south of 81st Ave. Contractor is Visu-Sewer Inc. *Monroe Street storm sewer lining was completed the week of October 26th. Sanitary sewer lining started in November. Residents will be notified with information left at their doors.*

Anoka County Osborn Road Project. Contractor is Park Construction. *Construction scheduled to be completed by November 20th. County updates: <https://www.anokacounty.us/1578/Construction-Weekly>*

Utilities for 525 Osborn Road Project (193805012). This city project is for off-site utilities for 525 Osborne Rd.(water main looping and storm sewer). Construction started on October 5th and is essentially complete (including pavement restoration). *Cleanup and seeding will be completed over the next few weeks.*

Manor Drive Sidewalk Project: *Updated sketch and cost estimate will be prepared for possible sidewalk along the south side of Manor Drive.*

Street CIP Planning: *Staff is working on a 10-year Capital Improvement Plan for future street maintenance.*

Hy-Vee Project: Initial inspection lists for the building site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. Final documents for the Hwy 65 traffic signal and 81st Avenue have been submitted to MnDOT.

JP Brooks Housing Project (on Monroe): Site work stated on August 10th. Work is substantially complete. Two building permits have been pulled.

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.