



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 12.07.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections due by July 31st. City held Public Meeting on July 20th. *Annual Training and program analysis due in December. New MS4 Permit application due by April 2021.*

2019 Sanitary Sewer Lining Project (193804547). This project included lining in the area near TH65 and Osborne Rd. *Need close-out information from contractor – final payment w/o documents is proposed.*

Garfield Pond Improvements Project (193804750). Construction started in March and is complete. July 24, 2020 punch-list work has been completed. *Final contractor payment will be processed when claim issue has been addressed. Remaining 50% of RCWD reimbursement can be processed after final contractor payment. Contractor placed dormant overseed on native seed area the week of Thanksgiving.*

Fillmore & 83rd Pond Improvements Project (193805029). This was a possible project to expand an existing pond and adding treatment features. CCWD partial funding was available. Preliminary design concluded that CCWD water quality goals could not be met due to high groundwater elevations. Staff has contacted CCWD to turn down possible funding. *A small maintenance project will be considered this spring.*

2020 Sewer Lining Plan (193804980). Sewer lining in western portion of city, also includes lining the 36-inch diameter storm sewer on Monroe south of 81st Ave. Contractor is Visu-Sewer Inc. *Monroe Street storm sewer lining was completed the week of October 26th. Sanitary sewer lining started in November and is mostly complete. Sewer service lateral grout work will start in late December. Residents have been notified with information left at their doors.*

Anoka County Osborn Road Project. *Per county: This project is sustainably complete, minor punch list items to be completed in the spring of 2021. <https://www.anokacounty.us/1578/Construction-Weekly>*

Utilities for 525 Osborn Road Project (193805012). This city project is for off-site utilities for 525 Osborne Rd.(water main looping and storm sewer). Construction started on October 5th and is essentially complete. *A punch-list inspection will be completed in the spring of 2021. The adjacent property owners on this one were very cooperative.*

Manor Drive Sidewalk Project: *Updated sketch and cost estimate will be prepared for possible sidewalk along the south side of Manor Drive.*

Street CIP Planning: *Staff is working on a 10-year Capital Improvement Plan for future street maintenance.*

Hy-Vee Project: Initial inspection lists for the building site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. Final documents for the Hwy 65 traffic signal and 81st Avenue have been submitted to MnDOT.

JP Brooks Housing Project (on Monroe): Site work started on August 10th. Work is substantially complete. Two homes are under construction.

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.