

**CRC**

Spring Lake Park

4/29 - 5/17  
Job # 7088

Three Week Look Ahead Schedule  
PM: Jason H

Period:

Contractor	Activity	5/6	5/7	5/8	5/9	5/10	#	#	5/13	5/14	5/15	5/16	5/17	#	#	5/20	5/21	5/22	5/23	5/24	#	Remarks
		Mon	Tue	Wed	Thu	Fri	S	Su	Mon	Tue	Wed	Thu	Fri	Sa	Sun	Mon	Tue	Wed	Thu	Fri	Sa	
Knetic Excavating	Backfill at cold storage	X	X																			
	New sewer connection			X	X	X																
AET Testing	When needed																					
Construction results	Demo Block walls for this phase	X	X	X	X	X																
	Parapet for new roof @ existing metal deck roof										X											
	Concrete stoop backfill. Pour stoop caps.			X	X																	
Foley Masonry	New openings and Doors	X	X	X																		
	Block stoop @ 4 new doorways.	X	X																			
	Brick exterior / interior								X	X	X	X	X			X	X	X	X	X		Need New brick
HVAC Precise	Remove HVAC equipment / ductwork As needed	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Keep areas still occupied with heat.	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Set roof curbs when needed	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
TRC Electrical	Run Conduit to new panel location	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Disconnect power to walls being demoed	X	X	X																		
	Rough-in where possible new block walls	X	X	X	X	X																
	Underground power.	X	X	X	X																	
Plumbing Precise	Underground plumbing main bathrooms all underground	X	X																			
	Underground plumbing inspections		X																			
	Roof drains and piping	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Thurnco Roofing	Demo old roof install new roof @ precast																					
	Start roof @ existing precast roof. Pending coordination for roof drains								X	X	X	X	X			X	X	X	X	X		
Linco	Steel decking / fix RFI 43		X	X	X	X																
Kelleher	Concrete floor interior floors			X	X	X			X	X												
Rite-Way	Damp proofing			X	X	X																
Contractor	Activity	5/6	5/7	5/8	5/9	5/10	#	#	5/13	5/14	5/15	5/16	5/17	#	#	5/20	5/21	5/22	5/23	5/24	#	Remarks
		Mon	Tue	Wed	Thu	Fri	S	Su	Mon	Tue	Wed	Thu	Fri	Sa	Sun	Mon	Tue	Wed	Thu	Fri	Sa	