



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 8.3.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections by July 31st. Annual Training and program analysis due in December. *City held Public Meeting on July 20th*

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

Garfield Pond Improvements Project (193804750). Construction started on March 6th and is substantially complete. A follow-up punch-list inspection was completed and *a revised list was sent to the contractor on July 24th. Contractor will work on remaining punch-list items. Spring tree planting has been completed; tree contractor has been made aware of dead trees.*

Fillmore & 83rd Pond Improvements Project (193805029). This possible project expanding an existing pond and adding treatment features. CCWD partial funding is available. Preliminary drawings have been prepared. *Geotechnical borings will be completed this month. Next step is to meet with CCWD.*

81st Avenue Signing Plan (193804889). This project consists of road signing to prohibit trucks on 81st Avenue west of Terrace Rd. *Signs have been installed. Public education process continues.*

2020 Street Seal Coat and Crack Repair Plan (193804979). A preconstruction conference was held on July 7th. *Crack repair has been completed. Chip seal placement has been completed. Sweeping will follow in August (two rounds of sweeping).*

2020 Sewer Lining Plan (193804980). Video inspection of project area has been completed. Priority lining segments have been determined. *Bids will be received on August 10th. An alternate bid for lining the 36-inch diameter storm sewer on Monroe south of 81st will be included in the bids.*

Anoka County Osborn Road Project. Final plans were prepared, and joint power agreements were approved in June. Bids were received in July. *The County Board awarded a construction contract in the amount of \$1,766,913 to Park construction company on July 28th. Construction will begin in August.*

Utilities for 525 Osborn Road Project (193805012). This project is a city project to install off-site utilities for the 525 Osborne Rd. site. A survey and preliminary plan for water main looping and storm sewer has been completed. *Final plans are being prepared. Bids will be received in August.*

Hy-Vee Project: Initial inspection lists for site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. *Waiting to hear from Hy-Vee before scheduling follow-up inspection. Record plan drawings for the traffic signal and 81st Avenue have been submitted.*

JP Brooks Housing Project (on Monroe): A precon has been held. *Site work will begin soon.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.