

Three Week Look Ahead Schedule



10/28 - 11/15

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	10/28	10/29	10/30	10/31	11/1	#	#	11/4	11/5	11/6	11/7	11/8	#	##	11/11	11/12	11/13	11/14	11/15	#	Remarks	
		9/24	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa		
Murphy Window & Door	Exterior window install South & West				X	X			X	X	X	X	X			X	X						
Construction results	Demo Walls, flooring, Block	X	X	X	X																		
	Backing in new walls								X	X	X	X			X	X							
	Dig / form & pour footing	X	X	X	X																		
	Pour electrical trenches				X																		
PBS Aluminum panels	Install Aluminum panels	X	X	X																			
Acoustics door	Install after carpet???? After Phase 2 is done																						
HVAC Precise	Install CO motor for exhaust police garage			?	?																		
	Install new duct			X	X	X			X	X	X	X	X			X	X						
RTL	Frame walls phase 2			X	X	X			X	X	X	X	X										
	Drywall walls															X	X	X	X	X			
Linco	Install beam and column								X														
	Install column and beam for interior W 11 window.								X	X													
Miner Garage doors	Garage door training																						Need 6 remotes for 2 police gar
Keller	Pour floor patch for underground plumbing												X			X	X						
Brush Masters	Paint exterior & punch list		X	X	X	X																	
JSB surveillance	Install cameras/ door opener/ card readers.ect																						
	Move sever to new IT room 132					x	X																Start 10/28 10:00 PM
Retrofit Electrical	Finish loose ends phase 1	X	X	X	X	X																	
	Demo Phase 2	X	X	X																			
	underground interior of phase 2	X	X	X																			
	Rough-in new walls				X	X			X	X	X	X	X			X	X	X					
	Lighting programing				X																		
Plumbing Precise	Install toilet sink holding cell																						Need delivery date
	Install air lines Phase 1			X	X	X			X	X	X	X	X										
	Rework roof drains	x	X	X	X	X			X	X	X	X	X										
	Underground phase 2			X	X	X			X	X	X	X											
Thurnco Roofing	Metal cap on roof clean roof all garbage				X	X			X	X													
CIT	Move server to new IT room 132					X																	Start 11/1 9:30 PM
Contractor	Activity	10/28	10/29	10/30	10/31	11/1	#	#	11/4	11/5	11/6	11/7	11/8	#	##	11/11	11/12	11/13	11/14	11/15	#	Remarks	
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa		