



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 8.3.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections by July 31st. Annual Training and program analysis due in December. *City held Public Meeting was on July 20th*

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

Garfield Pond Improvements Project (193804750). Construction started on March 6th and is substantially complete. A follow-up punch-list inspection was completed and a revised list was sent to the contractor on July 24th. *Contractor still working on remaining punch-list items. They have supplied much of the requested paperwork. Tree contractor has been made aware of dead trees.*

Fillmore & 83rd Pond Improvements Project (193805029). This possible project expanding an existing pond and adding treatment features. CCWD partial funding is available. Preliminary drawings have been prepared. *Geotechnical borings have been completed. Next step is to meet with CCWD.*

81st Avenue Signing Plan (193804889). This project consists of road signing to prohibit trucks on 81st Avenue west of Terrace Rd. *Public education process continues. Signs seem to be having some impact.*

2020 Street Seal Coat and Crack Repair Plan (193804979). A preconstruction conference was held on July 7th. *Crack repair has been completed. Chip seal placement has been completed. Sweeping has been completed. Pavement markings will be completed in late-August.*

2020 Sewer Lining Plan (193804980). Sewer lining in western portion of city. *Bids were received on August 11th. An alternate bid for lining the 36-inch diameter storm sewer on Monroe south of 81st was included in the bids. See separate letter with bid results.*

Anoka County Osborn Road Project. Joint power agreements were approved in June. Bids were received in July. *The County Board awarded a construction contract in the amount of \$1,766,913 to Park construction company on July 28th. A Precon was held on August 11th. Construction will begin soon.*

Utilities for 525 Osborn Road Project (193805012). This project is a city project to install off-site utilities for the 525 Osborne Rd. site (water main looping and storm sewer). *Final plans have been prepared. Bids will be received on September 1st for Council consideration on September 8th.*

Hy-Vee Project: Initial inspection lists for site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. Record plan drawings for the traffic signal and 81st Avenue have been submitted.

JP Brooks Housing Project (on Monroe): *Site work stated on August 10th.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.