

Three Week Look Ahead Schedule

**CRC**

7/1 - 7/19

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	7/1	7/2	7/3	7/4	7/5	#	#	7/8	7/9	7/10	7/11	7/12	#	##	7/15	7/16	7/17	7/18	7/19	#	Remarks	
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa		
Knetic Excavating	New sewer connection & raise cleanout			X	X																	Coordinate with Josh	
	Grade for curb, sidewalk			X	X																		Pending weather
Construction results	Demo Block walls for this phase	X																					
	In wall Backing	X	X	X		X			X	X	X	X	X										
	Curb, Sidewalk front of building					X			X	X	X	X	X										
Foley Masonry	New openings and Doors interior			X		X			X	X	X	X	X										
	Remove scaffolding	X	X	X																			
HVAC Precise	Install ductwork	X	X	X	X	X			X	X	X	X	X										
	Keep areas still occupied with Air	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
RTL	Fame interior walls	X	X	X	X	X																	
	Drywall walls drywall finish walls	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Tyvek exterior walls	X	X																				
Brush Masters	Prime / paint										X	X	X			X	X	X	X	X			
TRC Electrical	Run Conduit to new panel location	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Rough-in new interior walls	X	X	X	X	X			X	X	X	X	X										
	Install lights cold storage	X	X	X																			
Plumbing Precise	Roof drains and piping as needed	x	X	X	X	X			X	X	X	X	X										
	Rough-in plumbing @ new walls	x																					
Thurnco Roofing	Roof existing precast	X	X	X		X																	
Summit	Rough-in sprinkler lines	X	X	X	X	X																	
Linco	Stairs & handrail in garage,								X	X	X												
	Ships ladder																						
Contractor	Activity	7/1	7/2	7/3	7/4	7/5	#	#	7/8	7/9	7/10	7/11	7/12	#	##	7/15	7/16	7/17	7/18	7/19	#	Remarks	
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa		