



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 3.2.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 31st. Pond, structural BMP, and outfall inspections by July 31st. Annual Training due by December Also need program analysis by Dec. 31st.

2019 Sanitary Sewer Lining Project (193804547). This project includes sewer lining in the area near TH65 and Osborne Rd. Lining installation has been completed. *Lateral grout work has been completed. Terry Randall is monitoring this project.*

Arthur Street Water Treatment Plant Evaluation (193801776 Task 300). Engineering plans and specifications for a comprehensive project to repair damage from a chlorine leak and to complete ongoing maintenance were ordered in January. The work will be completed in coordination with the League of Minnesota Cities Insurance Trust (LMCIT). Final plans are expected in March.

Garfield Pond Improvements Project (193804750). City Council approved award of the Construction contract on November 18, 2019. A Preconstruction Conference has been held. Construction Contracts have been signed. *Construction could begin the week of March 2nd.* *Tree clearing will occur first, followed by pond excavation.*

81st Avenue Signing Plan (193804889). *A draft copy of a road signing plan to prohibit trucks on the west end of 81st Avenue has been prepared. The draft plan has been used for discussions with MnDOT. MnDOT Office of State Aid has forward approval information regarding the road transfer process. Need a Resolution.*

Stormwater Utility Plan (193804944). The city is considering a stormwater utility charge. *A report and draft ordinance are being prepared.*

2020 Street Seal Coat and Crack Repair Plan (193804979). *Design has started.*

2020 Sewer Lining Plan (193804980). *Video inspection of recommended lines has started and will be completed in March. Terry Randall is monitoring this project.*

525 Osborn Road Project. *Continue discussions with developer regarding site plan issues.*

Public Storage Project. Terry Randall has been monitoring construction. An onsite meeting with the owner and the contractor was held on September 4th to review remaining site construction and discuss drainage issues. *Need revised drainage plans and as-built drawings of the utilities.*

JP Brooks Housing Project (on Monroe): A Development Agreement has been prepared. The Final Plat approval has been processed. *A preconstruction conference will need to be held before site work starts.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Jeff Preston, Marc Janovec, Ailsa McCulloch, Peter Allen, or me if you have any questions or require any additional information.

