



Public Works Department Waterfront Report



December 18, 2024

Achievements & Successes

✓ Streets and Sidewalks

- Strand Street paved from Plaza Square to South of Cowlitz Street
- Concrete for the Cowlitz Circle has been constructed
- Almost all sidewalks in project scope have been constructed
- S 1st Street has received its base lift pavement and will be completed in the spring when temperatures warm up



✓ New Pump Station

- Wetwell, Pump station building, and pumps are in place



✓ Utilities

- Most of the water, sewer, storm drain, and joint franchise utility conduit are in place.



Issues, Challenges, & Risks

- Constructing new infrastructure in an old town
- Coordination with downtown events
- Utility Coordination with multiple partners
- Weather
- Supply chain
- Design Issues

What's Next?

- 7-Day Pump Station Operation testing
- Planter ledger and basalt facings work
- Intersection paver band installation
- Strand Street Overlook
- Plantings
- Pavement signage and striping
- S 1st Street – St. Helens Street intersection work