

St. Helens Riverwalk Bid & Construction

Draft
Bid Documents Schedule

Task Name	Duration	Start	Finish	Dec				Jan						
				Dec 4	Dec 11	Dec 18	Dec 25	Jan 1	Jan 8	Jan 15	Jan 22			
Task 11: Revised Bid Documents & Bid Assistance	33d	12/08/23	01/26/24											
11.1 Revise & Resubmit Permit & Bid Documents	33d	12/08/23	01/26/24											
Revise site plan based on client feedback	10d	12/08/23	12/21/23											
Distribute CAD bases to design team	1d	12/22/23	12/22/23											
Develop illustrative site plan	6d	12/22/23	01/03/24											
City Council Presentation	0	01/03/24	01/03/24											
Revisions, CAD base freeze	12d	12/27/23	01/12/24											
Final consultant plans, specs & bid tabs to M/R	5d	01/15/24	01/19/24											
Assemble, QC, submit final bid documents to City	5d	01/22/24	01/26/24											
11.2 Pre-Bid Meeting														
11.3 Bid Assistance														
11.4 Groundbreaking Ceremony														
11.5 CM Pre-Construction Activities														
Task 12: Construction Management														