



Council Work Session City Engineer Update

September 12, 2022

Street Paving Update

■ 2022 Paving

- ITB released: 03/10/22
- Bid received: 04/25/22
- ITB readvertised: 05/16/22
- Bids received: 06/16/22
- Council approved contracts (2): 06/27/22
- NTP Issued: 08/11/22
- Paving Started: 09/06/22

Street Paving Update

■ 2022 Paving

- Three Crews started paving work on 09/06/22
- Signs placed at the subdivision entrances seven days before milling starts
- Flyers placed outside mailboxes 72 hours before start
- Website updated to provide schedule weekly

Street Paving Update

Sample Sign/ Schedule



City of Stonecrest

2022 Street Paving Schedule (as of 08/31/2022)



Steward Brothers (Starting week of 09/06/2022)

Ragsdale Road
Wade Road
Piers Court
Halsted Way
McCrossin Circle

Pittman Construction Company (Starting week of 09/06/2022)

Idlewood Manor
Idlewood Gate
Idlewood Place
Idlewood Pass
Idlewood Trace
Idlewood Park
Idlewood Circle

ER Snell (Starting week of 09/12/2022)

Maddox Road
Coffee Road

Above Schedule subject to change due to weather and unforeseen plant issues.

Street Paving Update



NOTICE OF STREET RESURFACING

City of Stonecrest is pleased to announce the start of street resurfacing in your neighborhood!

Please move your vehicle to an off-street parking area or a side street prior to the resurfacing activities to avoid having your vehicle towed.



Georgia Code 44-1-13

Resurfacing is scheduled to begin within 48 to 72 hours, pending weather or unforeseen circumstances. Local traffic access will be maintained for the duration.

For questions, concerning the resurfacing work, please contact:

City of Stonecrest
City Engineer's Office
3120 Stonecrest Blvd
Stonecrest, GA 30038
(404) 615-6684
CityEngineer@Stonecrestga.gov

Street Paving Update

- **2023 Paving**
 - Working on the Street List
 - Starting PCI: **37.8**
 - Ending PCI depends on Funding amount

Ending PCI	Lane Miles	Cumulative Cost	Year
37.5	58.30	\$12,000,000	2022
40.0	19.65	\$5,000,000	2023
45.0	49.81	\$12,500,000	2023
50.0	75.87	\$18,000,000	2023

Transportation Master Plan Update

- **Panola Road Scoping Study**
 - Browns Mill Road to Fairington Road
 - DeKalb County will manage the Study
 - City Council approved IGA: **03/11/22**
 - Study cost: **\$290,000**
 - Stonecrest cost (50%): **\$145,000 (2022 SPLOST)**
 - DeKalb County approved IGA: **04/26/22**
 - Traffic Counts completed
 - Kick-off meeting held: **06/13/22**
 - **Monthly meeting on-going**

Panola Shoals Riverbank Restoration

- CERM is under contract for Engineering design
- Weekly progress meetings held on Wednesdays
- No Permit letter received from USACE on 07/19/22
- Land Disturbance permit submitted to the City: 07/07/22
- Purchasing Division working on Bid documents
- Trail will be temporarily re-routed during construction
- Engineers Construction cost estimate: \$1.33M (05/12/22)

Transportation Master Plan Update

- **Freight Cluster Study**
 - Approval Received from ARC to proceed
 - Purchasing Division working on RFP
- **Bicycle Pedestrian & Trail Study**
 - Released on 08/02/22, Reposting
- **Salem Park Updates**
 - Roof Replaced on 08/07/22
 - Proposal received for Parking lot design
 - Play equipment quotes under review

POTHOLE REQUESTS THROUGH CITY WEBSITE

MONTH	# OF REQUESTS	REQUESTS SENT TO R&D	WORK ORDER # ASSIGNED	ADDRESS PROVIDED	NEED ADDRESS
January 22	12	11	0	11	1
February 22	26	24	0	24	2
March 22	11	7	2	9	2
April 22	8	5	3	6	2
May 22	4	1	0	1	3
June 22	11	9	6	9	2
July 22	13	12	12	12	0
August 22	10	8	6	8	2

Other Updates

- **Supporting Land Development activities**

- Pre-Application Meetings**

- February – 6**

- March - 11**

- April - 2**

- May - 6**

- June - 7**

- July - 3**

- August - 3**

Questions:

Hari Karikaran, PE
City Engineer
(770) 316-1076