

Council Work Session City Engineer Update

October 10, 2022

- 2022 Paving
 - Three Crews started paving work on 09/06/22
 - Signs placed at the subdivision entrances seven days before milling starts
 - Flyers placed outside mailboxes 72 hours before start
 - Website updated to provide schedule weekly



NOTICE OF STREET RESURFACING

City of Stonecrest is pleased to announce the start of street resurfacing in your neighborhood!

Please move your vehicle to an off-street parking area or a side street prior to the resurfacing activities to avoid having your vehicle towed.



Georgia Code 44-1-13

Resurfacing is scheduled to begin within 48 to 72 hours, pending weather or unforeseen circumstances. Local traffic access will be maintained for the duration.

For questions, concerning the resurfacing work, please contact:

City of Stonecrest
City Engineer's Office
3120 Stonecrest Blvd
Stonecrest, GA 30038
(404) 615-6684
CityEngineer@Stonecrestga.gov

- 09/09/22: Ragsdale Road, Maddox Road
- 09/12/22: Wade Road, Halstead Way, McCrossin Circle
- 09/13/22: Pearce Court, Hunters Crossing Point, Hunters Crossing Court
- 09/16/22: Idlewood Pass, Idlewood Trace
- 09/19/22: Bedford Lane, Stonecrest Trace
- 09/20/22: Bedford Lane, Charter Manor
- 09/21/22: Marbut Trace
- 09/22/22: Idlewood Circle

- 09/23/22: Charter Lane, Idlewood Gate, Idlewood Manor, Idlewood Park
- 09/27/22: Highland Park Circle, Stablewood Cove
- 09/28/22: Flat Rock Road
- 09/29/22: Heritage Point, Stablewood Way
- 09/30/22: Big Branch Court
- **10/03/22**: Longwood Court

- Milling 1.5 inches
- Patching where there is no base
- Overlay 1.5 inches









No base found after 1.5 inches of milling

- 2023 Paving
 - Working on the Street List
 - Starting PCI: 37.8
 - Ending PCI depends on Funding amount

Ending PCI	Lane Miles	Cumulative Cost	Year
37.5	58.30	\$12,000,000	2022
40.0	19.65	\$5,000,000	2023
45.0	49.81	\$12,500,000	2023
50.0	75.87	\$18,000,000	2023

Panola Road Study Update

- Project Summary
 - Browns Mill Road to Fairington Road
 - Study cost: \$290,000
 - Stonecrest cost (50%): \$145,000 (2022 SPLOST)
- Status Update:
 - Kick off meeting held on 06/13/22
 - Traffic Counts, volume development completed
 - Safety/Crash: 95% complete
 - Existing traffic model completed
 - Compiling intersection LOS and delay data

Panola Shoals Riverbank Restoration

- CERM is under contract for Engineering design
- Weekly progress meetings held on Wednesdays
- No Permit letter received from USACE on 07/19/22
- Land Disturbance permit submitted to the City: 07/07/22
- Purchasing Division working on Bid documents
- Trail will be temporarily re-routed during construction
- Engineers Construction cost estimate: \$1.33M (05/12/22)

Transportation Master Plan Update

- Freight Cluster Study
 - Approval Received from ARC to proceed
 - Purchasing Division working on RFP
- Bicycle Pedestrian & Trail Study
 - Released on 08/02/22, Reposting
- Salem Park Updates
 - Roof Replaced on 08/07/22
 - Proposal received for Parking lot design
 - Play equipment ordered, being fabricated

POTHOLE REQUESTS THROUGH CITY WEBSITE

MONTH	# OF REQUESTS	REQUESRST SENT TO R&D	WORK ORDER # ASSIGNED	ADDRESS PROVIDED	NEED ADDRESS
January 22	12	11	0	11	1
February 22	26	24	0	24	2
March 22	11	7	2	9	2
April 22	8	5	3	6	2
May 22	4	1	0	1	3
June 22	11	9	6	9	2
July 22	13	12	12	12	0
August 22	10	8	6	8	2
September 22	15	8	8	15	0

Other Updates

Land Development activities

Pre-Application Meetings

```
February – 6 September - 1
```

March - **11**

April - 2

May - 6

June - 7

July - 3

August - 3

Questions:

Hari Karikaran, PE City Engineer (770) 316-1076