

BOSQUE CONSTRUCTION SCHEDULE

PROJECT NAME	Justin Haschke	12/1/2023
	CLIENT NAME	DATE
Pecan Hill (NW Loop)	Colby Pack	1
LOCATION	PROJECT MANAGER	PAGE

WBS	WBS Name	Start Date	Finish Date	Duration (in Day)	% Completed	Comments
1	Proposal and Documentation					
2	Design					
3	Contracts / Bids					
4	Permits	12/1/2023	12/7/2023	6		
5	Inspections					
6	Site Preparation	12/1/2023	12/22/2023	21		
7	Foundation/Concrete	12/15/2023	1/15/2024	31		
8	Framing	1/22/2024	2/26/2024	35		
9	Roof	2/12/2024	2/16/2024	4		
10	Parking Lot	3/4/2024	3/22/2024	18		
11	Window / Doors	2/26/2024	3/1/2024	4		
12	Plumbing / Electrical / HVAC	3/11/2024	4/15/2024	35		
13	Insulation / Drywall	4/22/2024	5/13/2024	21		
14	Cabinets	5/14/2024	5/24/2024	10		
15	Painting	5/14/2024	5/31/2024	17		
16	Drop Ceiling	5/27/2024	6/7/2024	11		
17	Flooring	6/10/2024	6/17/2024	7		
18	Fixtures / Appliances	6/24/2024	6/28/2024	4		
19	Landscaping	4/22/2024	5/6/2024	14		
20	Final Clean / Final Punch	7/1/2024	7/15/2024	14		
21	Turn Over Building	8/1/2024	8/1/2024	0		