



## Staff Report

**To:** The Honorable Mayor and Members of the City Council  
**Meeting Date:** October 7, 2024  
**From:** Matt Ospital, P.E., City Engineer  
**Subject:** Oro Madre Way Asphalt Concrete Overlay Project

---

**Type:** Project Status Memo

---

### RECOMMENDATION:

Adopt Resolution \_\_\_\_\_ accepting the work on the Oro Madre Way Asphalt Concrete Overlay Project and authorizing the City Manager to execute the Notice of Completion and cause it to be filed with the Amador County Recorder.

### BACKGROUND:

The contractor, Dirt Dynasty, Inc., completed the work on Oro Madre Way Asphalt Concrete Overlay Project on August 14, 2024, in accordance with the Plans and Specifications approved by the City Council of the City of Sutter Creek. Final construction costs were \$378,695.33.

### DISCUSSION:

All contract items of work for the Oro Madre Way Asphalt Concrete Overlay Project have been completed in substantial conformance with the plans, specifications, codes, and standards of the City. All work was determined substantially complete on August 14, 2024.

Final project costs are as follows:

Original Contract Amount	\$ 341,066.00
Total Contract Change Orders	\$ 37,629.33
<b>Final Contract Amount</b>	<b>\$ 378,695.33</b>

Enclosures:

Resolution

Notice of Completion