

**CITY OF SWEENEY**  
 PROJECTS IN PROGRESS AS OF AUGUST 2024

PROJECT NAME	PROJECT DESCRIPTION	COST	FUNDING SOURCE	START	MILESTONES COMPLETED	NEXT STEPS	ESTIMATED COMPLETION DATE	CONTRACTOR	NOTES
PECAN ST WATERLINE REPLACEMENT	REPLACEMENT OF 2" STEEL WATERLINE WITH 6" POLY ON PECAN STREET FROM 5TH ST TO 1ST ST	\$468K	\$200K CDBG, \$268K 2019 CO	TBD	GRANT APPLICATION, AWARD, ENVIRONMENTAL REVIEW, DESIGN PHASE	BID PHASE, CONTRACTOR SELECTION	TBD	TBD	
GLO SEWER TRUNK LINE REPLACEMENT	REPLACEMENT OF APPROX 10K LF OF SEWER TRUCK LINE FROM WWTP DOWN AVE A TO SYCAMORE ST. IN 24" AND 12" DIAMETERS	\$4,274,237	GLO 99%, CITY 1% MATCH OF \$42.7K from 2019 CO's	1-Aug-24	ENGINEERING/DESIGN, BID PHASE, BROKE GROUND	CONTINUE CONSTRUCTION	Aug-25	MATULA & MATULA	CITY OPTED FOR BID ALT TO INCLUDE 2 NEW GENERATORS
MAIN ST WATERLINE	REPLACEMENT OF APPROX 5,264 LF OF 8" AC PIPE WITH 12" C-900 ALONG MAIN STREET FROM ASHLEY WILSON RD TO AVE A & APPROX 990 LF OF WATERLINE REPLACEMENT ALONG 2ND ST FROM PEACH ST. TO ELM ST.	\$1,260,733	100% FROM 2019 CO'S	26-Aug-24	ENGINEERING/DESIGN, PERMITTING, BID PHASE, CONTRACTOR SELECTION	BREAK GROUND, CONSTRUCTION	180 DAYS OR 4/2025	JTM CONSTRUCTION	
GAS SYSTEM STEEL SERVICE LINE REPLACEMENT - PHASE 1	MUST REPLACE 8% OF TOTAL GAS DISTRIBUTION LINES ANNUALLY, OR EQUIVALENT TO APPROX 2.25 MI OF PIPE. PHASE 1 PROPOSES REPLACING GAS SERVICE LINES ON THE SOUTHWEST SIDE: MAGNOLIA, CEDAR, N. MLK, PEACH PECAN, 1ST, 2ND, 3RD, 4TH, 5TH, & 6TH STREETS	TBD	ENTERPRISE FUND - NOT BUDGETED	Aug-24	PROJECT SCOPE DETERMINED	PURCHASE SUPPLIES, HIRE ADDITIONAL HELP, AND BEGIN CONSTRUCTION	REQUIRED BY 12/31/2024	IN-HOUSE	REQUIRED TO BE COMPLETED AND REPORTED TO RAILROAD COMMISSION OF TX. CITY STAFF RESEARCHING POSSIBILITY OF USING STATE LABOR TO SUPPLEMENT ADDITIONAL STAFFING NEED TO SUPPORT PROJECT.
HURRICANE BERYL DEBRIS PICKUP	CITY-WIDE REMOVAL OF STORM-RELATED VEGETATION DEBRIS - NO APPLIANCES, FENCES, TRASH.	\$366K	CONTINGENCY FUND, ADDITIONAL APPROPRIATION REQUIRED.	8-Aug-24	SECTIONS 1-5 PICKED UP BY 8/14/24 AND BY PARK	FINAL DAY TO HAVE DEBRIS AT CURB IS FRIDAY 8/16/2024	8/19/2024	MG SERVICES	COMPLETED ON FRIDAY, 8/16/2024. MG SERVICES MADE 1 ADDITIONAL SWEEP ON 8/20/24, SEVERAL PILES PLACED AFTER CUT OFF DATE. BUDGET AMENDMENT REQUIRED TO INITIATE FINAL PAYMENT
CITYWIDE STREET SIGN CHANGE OUT	REPLACEMENT OF RESIDENTIAL STREET SIGNS THAT ARE MISSING, DAMAGED, OR ILLEGIBLE.	\$5K	STREETS DEPT. APPROVED FY24 BUDGET	2024	SEVERAL RESIDENTIAL STREET SIGNS REPLACED; SHEET ATTACHED	SPEND REMAINING FUNDS IN FY24 FOR ANY OTHER SIGNS NEEDING TO BE REPLACED.	12/31/2024	IN-HOUSE	

CAPITAL PROJECT
SPECIAL PROJECT