

## **April Major Projects Updates**

**Ave Sewer:** As of today, the Contractor is still ahead of schedule.

Construction and sewer services are completed from the starting point near the plant to Stockman Street. This is almost the halfway point on the sewer side of the project. Again, once the sewer is complete, they will start on the water line from Main Street to Frances St.

**Main Street Water:** All of the main lines have been installed and are in service. We have located 2 connections to the old system that were left out of the project that the contractor is waiting on materials to complete. I have a meeting with them today to determine the asphalt patching and sidewalk repairs. Once those items are complete, our staff will perform a final walk through for a punch list of items to complete the project totally.

**Gas Update:** I have met with another contractor this week to determine a cost to install the pipe we have on hand and also the 8% needed for this year.

In addition to this I have been updating the Operations, Maintenance, and Emergency Manual that has been requested by the RailRoad Commission.

**Side Walks:** Met with Brazoria County staff to look at the walking track in the 2 parks. They agree that an overlay of asphalt will correct the issue without having to perform a total rebuild. The issue they have is their new laydown machine will not close up enough to perform that narrow of a job. Jason is checking to see if any of the other precincts have a smaller machine that may be used.

**Animal Shelter:** Staff will be removing a couple of dead trees and preparing the dirt pad this week. I held up on moving forward with this

project until I was certain all the agreements were finalized. I have spoken with Stewart Builders and he is ready to start once we give him the go ahead.