

# CITY COUNCIL AGENDA DEPARTMENT REPORT

Council Meeting Date: 10/25/2022

Agenda Item Number: \_\_\_\_\_

Originator: Troy Cannon

Title: Director of Public Works

Discussion  Action Required

Department: Public Works

**WWTP:** Septic Receiving will start back up next week. The MBR Filters are scheduled for replacement Nov 10.

**Projects:** The playground toys will be finished Friday with the install. PW Director Cannon has contacted 3 concrete companies to give us a bid on the curbs around the toys and the sidewalk. As soon as the concrete work gets done, then the softfall will be installed (Wood Chips)

**Streets:** Ritter street is still on schedule, set to be completed by end of November.

**Water:** The Water Line replacement on Ritter Street is 90% completed. They still have to do two more water connections' the 27<sup>th</sup> and 31<sup>st</sup> is when these will be completed.

**Other:** Sussex Ave water line replacement will begin this week as well

**Staff Recommendation:**

**Move to authorize:**