


EROSION, SEDIMENT & POLLUTION CONTROL PLANS for LAKE PENDLETON DAM UPGRADES


for
TOWN of TYRONE, GEORGIA
PENDLETON HOME OWNERS ASSOCIATION

MR. BENJAMIN GAXIOLA
MR. CORY BURKE & MS. SUZANNE DIETER



LOCATION MAP
FAYETTE COUNTY

PRIMARY PERMITTEE:
Town of Tyrone, Georgia
950 Senoia Road
Tyrone, GA 30290
Phone: 770-487-4038
Email: slangford@tyrone.org



"I certify that this Erosion, Sedimentation and Pollution Control Plan has been prepared in accordance with Part IV, of the General NPDES Permit No. GA000001." "I certify that the permittee's Erosion Sedimentation and Pollution Control Plan, provides for an appropriate and comprehensive system of best management practices required by the Georgia Water Quality Act and the document 'Manual for Erosion and Sediment Control in Georgia' (Manual) published by the State Soil and Water Conservation Commission as of January 1 of this year in which the land disturbing activity was permitted, provides for the sampling of the receiving water(s) or the sampling of the storm water outfall(s) and that the designed system of best management practices and sampling methods is expected to meet requirements contained in the General NPDES Permit No. GA000001."

"I certify that the permittee's Erosion Sedimentation and Pollution Control Plan, provides for the monitoring of: (a) all perennial and intermittent streams and other water bodies shown on the USGS topographic map and all other field verified perennial and intermittent streams and other water bodies, or (b) where any such specific identified perennial or intermittent stream and other water body is not proposed to be sampled, I have determined in my professional judgment, utilizing the factors required in the General NPDES Permit No. GA000001, that the increase in the turbidity of each specific identified sampled receiving water will be representative of the increase in the turbidity of a specific identified unsampled receiving water."

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that certified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

"I certify under penalty of law that this plan was prepared after a site visit to the location described herein by myself or my authorized agent, under my supervision."

David M. Jaeger, P.E.
Level II Certified Design Professional 0000024038

AUTHORIZED BY:
TOWN OF TYRONE, GEORGIA

950 Senoia Road
Tyrone, Georgia 30290
P: 770-487-4038

24 Hour Emergency Contact and Erosion Control Contact:

NAME: Scott Langford - Public Works Director
ADDRESS: 950 Senoia Road
Tyrone, GA 30292
PHONE: 803-807-7658

24-Hr. Contact:
Mr. Scott Langford
803-807-7658

Total Disturbed Area = 4.2 Ac
Total Project Area = 4.6 Ac

**STATE WATERS ARE
LOCATED WITHIN 200'
OF THIS PROJECT**



10 - RECEIVING WATERS: FLAT CREEK



PROJECT LOCATION MAP Enlarged View

FAYETTE COUNTY UTILITY CONTACT LIST

Water and Sewer

Fayette County Water System
245 McDonough Rd.
Fayetteville, GA 30214
770-461-1146

Power

Georgia Power
570 Grady Avenue
Fayetteville, GA 30214
404-325-4001

Coweta-Fayette EMC
103 Sumner Road
Fayetteville, GA 30214
770-502-0226

Telecommunications

AT&T
Residence: (844) 723-0252
Business: (888) 944-0447

Xfinity
855-796-9693
855-971-2763

Cable Television

AT&T
(844) 723-0252

Xfinity
678-545-7372
855-971-2763

Gas

Atlanta Gas Light
10 Peachtree Pl NE,
Atlanta, GA 30309
800-427-5463
800-599-3770

Mallett Consulting, Inc.
101 DENVER ST., SUITE 100, FAYETTEVILLE, GEORGIA 30214
PHONE: 770-471-6400
FAX: 770-471-6077



EROSION, SEDIMENT & POLLUTION CONTROL PLANS
for LAKE PENDLETON DAM UPGRADES

COVER AND LOCATION MAPS

DATE	DESCRIPTION	BY	APPROVED	SCALE	PROJECT NO.	UT NO.	0123
						1021-04C	10/27/19
						CHECK	DATE
						DESIGN	DATE
						APPROVE	DATE
						BY	DATE



EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN CHECKLIST
INFRASTRUCTURE CONSTRUCTION PROJECTS

SWCD: TOWALIGA Region 1
Project Name: Lake Pendleton Dam Upgrades Address: Pendleton Trail, Tyne, Ga
City/County: Town of Tyne, Ga / Fayette County Date on Plans: 10/21/19
Name & email of person filling out checklist: Joe L. Payne joel@mallett.com


Plan Page #	Included Y/N	
20	Y	1. The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land-disturbing activity was permitted. (The completed Checklist must be submitted with the ES&PC Plan or the Plan will not be reviewed)
A11	Y	2. Level II certification number issued by the Commission, signature and seal of the certified design professional. (Signature, seal and Level II number must be on each sheet pertaining to ES&PC Plan or the Plan will not be reviewed)
A11	Y	3. The name and phone number of the 24-hour local contact responsible for erosion, sedimentation and pollution controls.
10	Y	4. Provide the name, address, email address, and phone number of primary permittee.
10	Y	5. Note total and disturbed acreage of the project or phase under construction.
10	Y	6. Provide the GPS locations of the beginning and end of the Infrastructure project. Give the Latitude and Longitude in decimal degrees.
A11	Y	7. Initial date of the Plan and the dates of any revisions made to the Plan including the entity who requested the revisions.
CVR	Y	8. Description of the nature of construction activity.
CVR	Y	9. Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.
CVR	Y	10. Identify the project receiving waters and describe all sensitive adjacent areas including streams, lakes, residential areas, wetlands, marshlands, etc., which may be affected.
CVR	Y	11. Design professional's certification statement and signature that the site was visited prior to development of the ES&PC Plan as stated on Part IV, page 21 of the permit.
CVR	Y	12. Design professional's certification statement and signature that the permittee's ES&PC Plan provides for an appropriate and comprehensive system of BMPs and sampling to meet permit requirements as stated on Part IV, page 20 of the permit. *
CVR	Y	13. Design professional certification statement and signature that the permittee's ES&PC Plan provides for representative sampling as stated on Part IV, D.6.c.(3) page 37 of the permit as applicable. *
30	Y	14. Clearly note the statement that "The design professional who prepared the ES&PC Plan is to inspect the installation of the initial sediment storage requirements, perimeter control BMPs, and sediment basins within 7 days after installation." in accordance with Part IV, A.5 page 26 of the permit. *
CVR	Y	15. Clearly note the statement that "Non-exempt activities shall not be conducted within the 25 or 50-foot undisturbed stream buffers as measured from the point of wreted vegetation or within 25-feet of the coastal marshland buffer as measured from the Jurisdictional Determination Line without first acquiring the necessary variances and permits."
N/A	N/A	16. Provide a description of any buffer encroachments and indicate whether a buffer variance is required.
30	Y	17. Clearly note the statement that "Amendments/revisions to the ES&PC Plan which have a significant effect on BMPs with a hydraulic component must be certified by the design professional." *
CVR	Y	18. Clearly note the statement that "Waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit."
50	Y	19. Clearly note statement that "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to land disturbing activities."
30	Y	20. Clearly note statement that "Erosion control measures will be maintained at all times. If full implementation of the approved Plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source."
30	Y	21. Clearly note the statement "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding."
CVR	Y	22. Any construction activity which discharges storm water into an Impaired Stream Segment, or within 1 linear mile upstream of and within the same watershed as, any portion of an Biota Impaired Stream Segment must comply with Part III, C. of the permit. Include the completed Appendix I listing all the BMPs that will be used for those areas of the site which discharge to the Impaired Stream Segment. *
	N/A	23. If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 22 above) at least six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan. *
30	Y	24. BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited. *
30	Y	25. Provide BMPs for the remediation of all petroleum spills and leaks.
30	Y	26. Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed. *
30	Y	27. Description of practices to provide cover for building materials and building products on site. *
30	Y	28. Description of the practices that will be used to reduce the pollutants in storm water discharges. *
50	Y	29. Description and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMPs, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization).
30	Y	30. Provide complete requirements of inspections and record keeping by the primary permittee. *
40	Y	31. Provide complete requirements of sampling frequency and reporting of sampling results. *
40	Y	32. Provide complete details for retention of records as per Part IV, F. of the permit. *
40	Y	33. Description of analytical methods to be used to collect and analyze the samples from each location. *

50	Y	34. Appendix B rationale for NTU values at all outfall sampling points where applicable. *
40	Y	35. Delineate all sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged also provide a summary chart of the justification and analysis for the representative sampling as applicable. *
50-110	Y	36. A description of appropriate controls and measures that will be implemented at the construction site including: (1) initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs, and (3) final BMPs. For construction sites where there will be no mass grading and the initial perimeter control BMPs, intermediate grading and drainage BMPs, and final BMPs are the same, the Plan may combine all of the BMPs into a single phase. *
A11	Y	37. Graphic scale and North arrow.
70-90	Y	38. Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following: Existing Contours USGS 1": 2000' Topographical Sheets Proposed Contours 1": 400' Centerline Profile
N/A	N	39. Use of alternative BMPs whose performance has been documented to be equivalent to or superior to conventional BMPs as certified by a Design Professional (unless disapproved by EPD or the Georgia Soil and Water Conservation Commission). Please refer to the Alternative BMP Guidance Document found at www.gaswcc.org.
N/A	N	40. Use of alternative BMP for application to the Equivalent BMP List. Please refer to Appendix A-2 of the Manual for Erosion & Sediment Control in Georgia 2016 Edition. *
50	Y	41. Delineation of the applicable 25-foot or 50-foot undisturbed buffers adjacent to State waters and any additional buffers required by the Local Issuing Authority. Clearly note and delineate all areas of impact.
50	Y	42. Delineation of on-site wetlands and all State waters located on and within 200 feet of the project site.
HYDRO	Y	43. Delineation and acreage of contributing drainage basins on the project site.
HYDRO	Y	44. Delineate on-site drainage and off-site watersheds using USGS 1" :2000' topographical sheets.
HYDRO	Y	45. An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed.
70	Y	46. Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion. Identify/Delineate all storm water discharge points.
N/A	N	47. Soil series for the project site and their delineation.
70-90	Y	48. The limits of disturbance for each phase of construction.
100	N	49. Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written justification explaining the decision to use equivalent controls when a sediment basin is not attainable must be included in the Plan for each common drainage location in which a sediment basin is not provided. A written justification as to why 67 cubic yards of storage is not attainable must also be given. Worksheets from the Manual must be included for structural BMPs and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls. When discharging from sediment basins and impoundments, permittees are required to utilize outlet structures that withdraw water from the surface, unless infeasible. If outlet structures that withdraw water from the surface are not feasible, a written justification explaining this decision must be included in the Plan.
70-90	Y	50. Location of Best Management Practices that are consistent with and no less stringent than the Manual for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Manual, Chapter 6, with legend.
50	Y	51. Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia.
60	Y	52. Provide vegetative plan, noting all temporary and permanent vegetative practices. Include species, planting dates and seeding, fertilizer, lime and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia.

* If using this checklist for a project that is less than 1 acre and not part of a common development but within 200 ft of a perennial stream, the * checklist items would be N/A.
(Mallett Consulting, Inc. 2019)

DRAWING INDEX

SHEET NO.	DESCRIPTION
EC1.0	COVER & LOCATION MAPS
EC2.0	CHECKLIST & DRAWING INDEX
EC3.0	EROSION CONTROL NOTES
EC4.0	EROSION CONTROL NOTES (cont.)
EC5.0	UNIFORM CODING SYSTEM, SCHEDULE & NTU TABLE
EC6.0	EROSION CONTROL DETAILS
EC7.0	EROSION CONTROL DETAILS (cont.)
EC8.0	VEGETATIVE PLAN
EC9.0	INITIAL PHASE - EROSION CONTROL PLAN
EC10.0	INTERMEDIATE PHASE - EROSION CONTROL PLAN
EC11.0	FINAL PHASE - EROSION CONTROL PLAN



Mallett Consulting, Inc.

101 DEVANT ST., SUITE 904 FAYETTEVILLE, GEORGIA 30214
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL
PLANS for LAKE PENDLETON DAM UPGRADES

CHECKLIST & DRAWING INDEX

										LAND LOT -	DESIGN MCI	SCALE AS NOTED
										DISTRICT -	DRAWN JLP	DATE 10/21/19
										SECTION -	CHECK DWJ	FILE NO. 18101-24
										CITY -	APPROVED DWJ	SHEET NO. EC2.0
										COUNTY - FAYETTE		
REV. No.	DATE	DESCRIPTION	BY	APPD	STATE - GEORGIA							

E&SC 24-Hr. Contact:
Mr. Scott Langford
803-807-7658

TOTAL DISTURBED ACRES = 3.3
TOTAL PROJECT ACRES = 4.6

STATE WATERS ARE
LOCATED WITHIN 200'
OF THIS PROJECT



The Erosion Sedimentation and Pollution Control Plan (ESPCP) is provided by the Owner. If the Contractor elects to alter the stage construction from that shown in the plans, and the Engineer approves the request, it will be the responsibility of the contractor to revise the ESPCP to reflect all changes in staging. This will also include any revisions to erosion and sedimentation control item quantities. Major modification or deletion of specified structural BMP's that are specified in the ESPCP will require a formal revision of the ESPCP and the signature of a GSWCC level II design professional. Additional BMP's may be added as directed by the Engineer.

- All erosion control measures are to conform to the standards set forth in The Manual for Erosion and Sediment Control in Georgia, most recent edition.

24 Dust Control methods are to be used at all time for the duration of construction.

- ## SILT FENCE INSTALLATIONS WITH J-HOOKS AND SPURS

MAINTENANCE AND STABILIZATION MEASURES

When grading operations or other soil disturbing activities have been suspended, for whatever reason, the Contractor shall promptly perform needed grassing work and/or erosion control work as shown in the plans, submitted by the Contractor or as directed by the Engineer.

Temporary grass shall be a quick growing species suitable to the area and season. Seeds shall conform to the requirements of contract documents. Seeding shall be done in accordance with the requirements of the contract documents, except that ground preparation shall be the minimum required to provide a seed bed where further grading will be required. Areas that require no further grading shall be prepared in accordance with the contract documents. Lime shall be omitted unless the area will later be planted in permanent grass without further grading; in which case, lime will be applied according to the contract documents, mixed grade fertilizer shall be applied at the rate of 400 pounds per acre. Nitrogen shall be omitted. All temporary grass shall be mulched in

WASTE DISPOSAL

INSPECTIONS

Daily:

Weekly and after Rainfall Events:

- Within 7 calendar days after the initial installation of the erosion control devices required by the erosion control plan, the Engineer shall inspect the installation and condition of each device. This inspection shall be performed for each stage of construction when new devices are installed. All deficiencies shall be reported in writing to the Contractor and corrections shall be made within two business days.

Once per month, the Contractor's WECS or qualified personnel shall inspect all areas where final stabilization has been completed. These areas shall be inspected for evidence of sediments or pollutants entering the drainage system and or receiving waters. Any erosion control devices that remain in place shall be inspected to verify the maintenance status and that the devices are functioning properly.

Failure to perform inspections as required by the contract documents and the NPDES permit shall result in the cessation of all construction activities with the exception of Traffic Control and Erosion Control. Continued failure to perform inspections shall result in non-refundable deductions as specified in the contract documents.

Non-storm water discharges as defined in Part III.A.2 of the NPDES Permit will be identified after construction has commenced and shall be subject to the same requirements as storm water discharges as required by the Georgia Erosion and Sedimentation Control Act, the NPDES Permit, the Clean Water Act, the Manual For Erosion and Sediment Control in Georgia, Department Standards, and contract documents.

Any leaks or spills of petroleum products will be the responsibility of the contractor to contain, control, and remediate in accordance with all local, state and federal guidelines, ordinances, and laws.

- ## OTHER CONTROLS

E&SC 24-Hr. Contact:
Mr. Scott Langford
803-807-7658

TOTAL DISTURBED ACRES = 3.3
TOTAL PROJECT ACRES = 4.6

- ## SEDIMENT BASINS

⑦ The disturbed area within each drainage area is indicated on the plans.

⑧ The disturbance activities consist of clearing, grading, and highway construction. Due to the linear nature of the project BMP's as shown on the erosion control plans will be adequate to control sediment runoff at this location. BMP's will include aggressive use of mulch berms, mulching, and mulch blankets to minimize exposure of disturbed areas and slopes and reduce erosion and sediment potential at the source.

◆ This project has a total size of 4.6 acres. The surface water drainage area for the outfall to be monitored has a drainage area of 0.025 square miles. The receiving waters for this outfall unnamed streams. The NTU value selected from Appendix B for the above noted facility and the surface water drainage area is 50 NTU.

For this project storm drain outfalls shall be the representative sampling point. A representative from the Department's Office of Environmental Compliance will be responsible for selecting alternate monitoring locations within the active phase of construction, when the designated site is not within the active phase of construction.

An increase in the turbidity of a specific identified receiving water to be sampled will be representative of the increase in the turbidity of a specific identified un-sampled receiving water.

Initial erosion control phase:
This phase includes the start of land disturbing activities in this project the construction exit shall be installed prior to the start of clearing and grubbing. Contractor shall install perimeter sediment control BMP's shown in the plans. Stripping of vegetation and other development activities shall be conducted in such a manner so as to minimize erosion as well as installing orange barrier fence around areas need to be protected. The temporary stream crossing shall constructed for access to the rear of the project as shown on plan. During construction sediment in run-off water must be trapped by the use of check dams and sediment inlet traps until the disturbed area is stabilized.

Intermediate erosion control phase:
This Phase includes mass grading of proposed roadway, sediment ponds, and storm sewers as shown on the plans. The temporary stream crossing is to be removed and the proposed culvert installed as shown of plans. During construction sediment in run-off water must be trapped by the use of check dams and sediment inlet traps until the disturbed area is stabilized. Vegetative BMP's must be used for stabilization of graded areas, mulch berms may also be installed as need to prevent the escape of sediment from disturbed areas.

Final erosion control phase:
This phase includes the final construction of proposed roadway and infrastructure as shown on the plans. Construction exits shall be removed to install paving. Mucking of sediment ponds may be done to insure proper hydraulic function of these features. Sediment in run-off water must be trapped by the use of check dams and sediment inlet traps until the disturbed area is stabilized. Permanent vegetation must be installed as soon as practical for final stabilization.

All permanent, post-construction BMP's are shown in the construction plans and in the NPDES plan. The post-construction BMP's for this project may consist of vegetation, permanent slope drains and/or flumes, rip-rap at pipe outlets for velocity dissipation and outlet stabilization, rip-rap and concrete ditch lining where necessary. The post-construction BMP's will provide permanent stabilization of the site and prevent accelerated transportation of sediment and pollutants into receiving waters.



Mallett Consulting, Inc.
101 DEVANT ST., SUITE 804 FAYETTEVILLE, GEORGIA 30214
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL
PLANS for LAKE PENDLETON DAM UPGRADES

EROSION CONTROL NOTES

					LAND LOT -	DESIGN	MCI	SCALE	N/A
					DISTRICT - 5th	DRAWN	JLP	DATE	10/21/19
					SECTION -	CITY -	CHECK	FILE NO.	18101-24C
					COUNTY - FAYETTE	APPROVED	DWJ	SHEET NO.	EC3.0
REV. No.	DATE	DESCRIPTION	BY	APPD	STATE - GEORGIA				

MONITORING SAMPLING METHODS & PROCEDURES
REPRESENTATIVE SAMPLING ON LINEAR PROJECT

Receiving water samples and storm water discharge samples will be collected by "grab samples", as specified in Part IV D. 5. b. of the permit. All grab samples will be collected using the following methods and procedures:

37. OUTFALL SAMPLING:

MANUAL SAMPLING:

Samples will be taken at the appropriate time as stated in Part IV.D. 5. d. of the permit. Sampling will occur at the designated representative outfall. The sample will be taken in the center of the outfall channel. A large mouth, clean, glass or plastic jar/bottle, labeled with project number and location will be used to collect the sample. The sample container will be held such that the opening faces upstream. Once the sample jar/bottle is full and capped, it will be transported to the location where the turbidity testing will be conducted. Samples may be analyzed at the site with properly calibrated portable turbidimeters. All turbidity tests will be conducted immediately but in no case, later than 48 hours after the time the sample was obtained.

AUTOMATIC SAMPLING:

Samples will be taken at the appropriate times as specified in Part IV.D. 5. d. of the permit. Automatic sampling can be accomplished by using a sampling device similar to the Isco Model 3700 or 6700. These devices can be triggered by flow meters or rain gages to collect the required samples. This determination will be made on a project by project basis. The probe for the automatic sampler will be ploed in the center of the outfall channel. Samples will remain in the automatic sampler until the next business day, when they will be collected and tested.

TESTING:

All turbidity tests shall be done in accordance with 40 CFR Part 136 (unless other test procedures have been approved); the guidance document titled "NPDES Storm Water Sampling Guidance Document, EPA 833-B-92-001" and guidance documents that may be prepared by the EPD. Turbidity results will be recorded and reported to EPD in accordance with Part IV.E of the permit.

SAMPLING POINTS:

45. There will be 1 sampling location at the site's discharge point. Per NPDES Permit GAR 1000002 for construction activities, the primary permittee must complete all sampling.

Appendix B was used to determine the NTU units allowable and downstream sampling will be performed for this project.

46. 1. Care should be taken to avoid stirring the bottom sediments in the receiving water(s) or in the outfall storm stormwater channel.
2. The sampling container should be held so that the opening faces upstream.
3. The samplings should be kept free of floating debris.
4. The Primary Permittee does not have to sample sheet flow onto undisturbed natural areas or areas stabilized by the project.

43. SAMPLING FREQUENCY:

Storm water samples shall be taken for the following storm events:

- (a) For each area of the site that discharge to a receiving stream, the first rain event that reached or exceeds 0.5 inch and allows for monitoring during normal business hours (Monday through Saturday, 8:00 AM to 5:00 PM when construction activity is being conducted by the Primary Permittee) occurs after all clearing and grubbing operations have been completed in the drainage areas of the location selected as the sampling location:
(b) In addition to (a) above, for each area of the site that discharges to a receiving stream, the first rain event that reaches or exceeds 0.5 inch and after the first sampling event and allows for monitoring during normal business hours that occurs either after the first sampling event or after all mass grading operations ha~ completed in the drainage area of the location selected as location, whichever comes first;
(c) At the time of sampling performed pursuant to (a) and (b) above if BMPs are found to be property designed, installed and maintained, no further action is required. If BMPs in any area of the site that discharges to a receiving stream are not properly designed, installed and maintained, corrective action shall be defined and implemented within 2 business days, and turbidity samples shall be taken from discharges from that area of the site for each subsequent rain event that reaches or exceeds 0.5 inch during normal business hours the selected turbidity standard is attained, or until post-storm event inspections determine that BMPs are property designed, installed and maintained. Sanitary Sewer Will be provided by Municipal Authority at the completion of this Project.

RECEIVING WATER SAMPLING:

32. MANUAL SAMPLING:

Samples will be taken at the appropriate time as stated in Part IV.D. 5. d. of the permit. Sampling will begin at the designated representative receiving water at the downstream location first. The sample will be taken as far downstream (within the project right of way) of the confluence of the last storm water discharge point, and upstream of any additional discharges not associated with the project. The sample will be taken in the center of the receiving water at a point where mixing of the receiving waters and the project outfall has occurred and produced a homogenous sample. On receiving waters where access to the center of the receiving waters is not practical, several samples from across the receiving waters will be taken and the arithmetic average of the turbidity of these samples will be used for the upstream value. A large mouth, clean, glass or plastic jar/bottle, labeled with project number and location will be used to collect the sample. The sample container will be held such that the opening faces upstream. Once the sample jar/bottle is full and capped, it will be transported to the location where the turbidity testing will be conducted. Samples may be analyzed at the site with properly calibrated portable turbidimeters. All turbidity tests will be conducted immediately but in no case, later than 48 hours after the time the sample was obtained.

Upstream samples will be taken after downstream samples have been acquired. The sample will be taken immediately upstream of the confluence of the first storm water discharge from the project (within the project right of way). The sample will be taken in the center of the receiving water. On receiving waters where access to the center of the receiving waters is not practical, several samples from across the receiving waters will be taken and the arithmetic average of the turbidity of these samples will be used for the upstream value. A large mouth, clean, glass or plastic jar, labeled with project number and location will be used to collect the sample. The sample container will be held such that the opening faces upstream. Once the sample jar/bottle is full and capped, it will be transported to the location where the turbidity testing will be conducted. All turbidity tests will be conducted immediately but in no case, later than 48 hours after the time the sample was obtained.

32. REPORTING:

1. THE APPLICABLE PERMITTEES ARE REQUIRED TO SUBMIT A SUMMARY OF THE MONITORING RESULTS TO THE EPD AT THE ADDRESS SHOWN IN PART II.C. BY THE FIFTEENTH DAY OF THE MONTH FOLLOWING THE REPORTING PERIOD. REPORTING PERIODS ARE MONTHS DURING WHICH SAMPLES ARE TAKEN IN ACCORDANCE WITH THIS PERMIT. SAMPLING RESULTS SHALL BE IN A CLEARLY LEGIBLE FORMAT. UPON WRITTEN NOTIFICATION, EPD MAY REQUIRE THE APPLICABLE PERMITTEE TO SUBMIT THE SAMPLING RESULTS ON A MORE FREQUENT BASIS. SAMPLING AND ANALYSIS OF ANY STORM WATER DISCHARGE(S) OR THE RECEIVING WATER(S) BEYOND THE MINIMUM FREQUENCY STATED IN THIS PERMIT MUST BE REPORTED IN A SIMILAR MANNER TO THE EPD. THE SAMPLING REPORTS MUST BE SIGNED IN ACCORDANCE WITH PART V.G. SAMPLING REPORTS MUST BE SUBMITTED TO EPD UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.
2. ALL WRITTEN CORRESPONDENCE REQUIRED BY THIS PERMIT SHALL BE SUBMITTED BY RETURN RECEIPT CERTIFIED MAIL (OR SIMILAR SERVICE) TO THE APPROPRIATE DISTRICT OFFICE OF THE EPD ACCORDING TO THE SCHEDULE IN APPENDIX A OF THIS PERMIT. THE PERMITTEE SHALL REMAIN A COPY OF THE PROOF OF SUBMITTAL AT THE CONSTRUCTION SITE OR THE PROOF OF SUBMITTAL SHALL BE READILY AVAILABLE AT A DESIGNATED LOCATION FROM COMMENCEMENT OF CONSTRUCTION UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.

3. ALL MONITORING RESULTS SHALL INCLUDE THE FOLLOWING INFORMATION:
A. THE DATE, EXACT PLACE, AND TIME OF SAMPLING OR MEASUREMENTS;
B. THE NAME(S) OF THE INDIVIDUAL(S) WHO PERFORMED THE SAMPLING AND MEASUREMENTS;
C. THE DATE(S) ANALYSIS WERE PERFORMED;
D. THE TIME(S) ANALYSIS WERE INITIATED;
E. THE NAME(S) OF THE INDIVIDUAL(S) WHO PERFORMED THE ANALYSIS;
F. REFERENCES AND WRITTEN PROCEDURES, WHEN AVAILABLE, FOR THE ANALYTICAL TECHNIQUES OR METHODS USED;
G. THE RESULTS OF SUCH ANALYSIS, INCLUDING THE BENCH SHEETS, INSTRUMENT READOUTS, COMPUTER DISKS OR TAPES, ETC., USED TO DETERMINE THESE RESULTS;
H. RESULTS WHICH EXCEED 1000 NTU SHALL BE REPORTED AS "EXCEEDS 1000 NTU."

MONITORING SITE	PRIMARY OR ALT. SITE	LOCATION	RECIEVING WATERS	CONST. STAGE	UPSTREAM OR DOWNSTREAM	DRAINAGE AREA (SQ. MI)	WARM OR COLD	APPENDIX B NTU VALUE (OUTFALL MONITORING)	ALLOWABLE NTU INCREASE (FOR RECIEVING)	LOCATION DESCRIPTION
	1	PRIMARY	SPILLWAY OUTLET CHANNEL	FLAT CREEK	ALL	DOWNSTREAM	1.15	WARM	75	SPILLWAY OUTLET CHANNEL

E&SC 24-Hr. Contact:
Mr. Scott Langford
803-807-7658

TOTAL DISTURBED ACRES = 3.3
TOTAL PROJECT ACRES = 4.6

33. RETENTION OF RECORDS:

1. THE PRIMARY PERMITTEE SHALL RETAIN THE FOLLOWING RECORDS AT THE CONSTRUCTION SITE OR THE RECORDS SHALL BE READILY AVAILABLE AT A DESIGNATED ALTERNATE LOCATION FROM COMMENCEMENT OF CONSTRUCTION UNTIL SUCH TIME AS A NOT SUBMITTED TO EPD;
A. A COPY OF ALL NOTICES OF INTENT SUBMITTED TO EPD;
B. A COPY OF THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN REQUIRED BY THIS PERMIT;
C. THE DESIGN PROFESSIONAL'S REPORT OF THE RESULTS OF THE INSPECTION CONDUCTED IN ACCORDANCE WITH PAR IV.A.5. OF THIS PERMIT;
D. A COPY OF ALL MONITORING INFORMATION, RESULTS, AND REPORTS REQUIRED BY THIS PERMIT;
E. A COPY OF ALL INSPECTION REPORTS GENERATED IN ACCORDANCE WITH PART IV.D.4.A. OF THIS PERMIT;
F. A COPY OF ALL VIOLATION SUMMARIES AND VIOLATION SUMMARY REPORTS GENERATED IN ACCORDANCE WITH PART III.D.2. OF THIS PERMIT; AND
G. DAILY RAINFALL INFORMATION COLLECTED IN ACCORDANCE WITH PART IV.D.4.A(1)(C) OF THIS PERMIT.
2. COPIES OF ALL NOTICES OF INTENT, NOTICES OF TERMINATION, REPORTS, PLANS, MONITORING REPORTS, MONITORING INFORMATION, INCLUDING ALL CALIBRATION AND MAINTENANCE RECORDS AND ALL ORIGINAL STRIP CHART RECORDINGS FOR CONTINUOUS MONITORING INSTRUMENTATION, EROSION , SEDIMENTATION AND POLLUTION CONTROL PLANS, RECORDS OF ALL DATA USED TO COMPLETE THE NOTICE OF INTENT TO BE COVERED BY THIS PERMIT AND ALL OTHER RECORDS REQUIRED BY THIS PERMIT SHALL BE RETAINED BY THE PERMITTEE WHO EITHER PRODUCED OR USED IT FOR A PERIOD OF AT LEAST THREE YEARS FROM THE DATE THAT THE NOT IS SUBMITTED IN ACCORDANCE WITH PART VI OF THIS PERMIT. THESE RECORDS MUST BE MAINTAINED AT THE PERMITTEE'S PRIMARY PLACE OF BUSINESS OR AT A DESIGNATED ALTERNATIVE LOCATION ONCE THE CONSTRUCTION ACTIVITY HAS CEASED AT THE PERMITTED SITE. THIS PERIOD MAY BE EXTENDED BY REQUEST OF THE EPD AT ANY TIME UPON WRITTEN NOTIFICATION TO THE PERMITTEE.

33. AUTOMATIC SAMPLING:

Samples will be taken at the appropriate times as specified in Part IV.D. 5. d. of the permit. Automatic sampling can be accomplished at both upstream and downstream simultaneously by using a sampling device similar to the Isco Model 3700 or 6700. These devices can be triggered by flow meters or rain gages to obtain the required samples. This determination will be made on a project by project basis. The probe for the automatic sampler will be placed in the center of the receiving water at a point as far downstream of the confluence of the last storm water discharge point and upstream of any additional discharges not associated with the project. Samples will remain in the automatic sampler until the next business day, when they will be collected and tested. The probe for upstream sampling will be positioned immediately upstream of the confluence of the first storm water discharge point from the project. The probe will be placed in the center of the receiving water. Samples will remain in the automatic sampler until the next business day, when they will be collected and tested.

TESTING:

All turbidity tests shall be done in accordance with 40 CFR Part 136 (unless other test procedures have been approved); the guidance document titled "NPDES Storm Water Sampling Guidance Document, EPA 833-B-92-001" and guidance documents that may be prepared by the EPD. Turbidity results will be recorded and reported to EPD in accordance with Part IV.E of the permit.

STREAM/POND ENCROACHMENTS

Stream/Pond Buffers will be impacted by this project.

The contractor is not authorized to enter into stream/pond buffers, except as described in the table below:

LOCATION OF BUFFERED STREAMS AND STATE WATERS				STEAM TYPE (WARM/COLD WATER)*	BUFFER IMPACTED	BUFFER VARIANCE REQUIRED
NAME	ALIGNMENT	BEGIN STA.	END STA.			
STREAM 1 (FLAT CREEK)	XXX	640+00	640+00	WARM	YES	NO (EXEMPT)

* Warm water streams have a 25-foot min. buffer as measured from the wrested vegetation. Cold Water streams have a 50-foot min. buffer as measured from the wrested vegetation.



Mallett Consulting, Inc.
101 DEVANT ST., SUITE 804 FAYETTEVILLE, GEORGIA 30214
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL
PLANS for LAKE PENDLETON DAM UPGRADES


EROSION CONTROL NOTES

LAND LOT -	DESIGN MCI	SCALE N/A
DISTRICT - 5th	DRAWN JLP	DATE 10/21/19
SECTION -	CHECK DWJ	FILE NO. 18101-24C
CITY -	APPROVED DWJ	SHEET NO. EC4.0
COUNTY - FAYETTE		
STATE - GEORGIA		


REV. No.	DATE	DESCRIPTION	BY	APP'D
----------	------	-------------	----	-------

RIPRAP OUTLET PROTECTION


PIPE OUTLET TO FLAT AREA – NO WELL DEFINED CHANNEL




- NOTES:
1. L_a IS THE LENGTH OF THE RIPRAP APRON.
 2. $D = 1.5$ TIMES THE MAXIMUM STONE DIAMETER BUT NOT LESS THAN 6".
 3. IN A WELL-DEFINED CHANNEL, EXTEND THE APRON UP THE CHANNEL BANKS TO AN ELEVATION OF 6" ABOVE THE MAXIMUM TAILWATER DEPTH OR TO THE TOP OF THE BANK (WHICHEVER IS LESS).
 4. A FILTER BLANKET OR FILTER FABRIC SHOULD BE INSTALLED BETWEEN THE RIPRAP AND THE SOIL FOUNDATION.



PIPE OUTLET TO WELL DEFINED CHANNEL



PLAN



SECTION A-A

Figure 6-34.3 - Riprap Outlet Protection (Modified from VA SWCC)

St RIP-RAP OUTLET PROTECTION





Figure 6-34.1 - Design of Outlet Protection From a Round Pipe Flowing Full, Minimum Tailwater Condition ($T_w < 0.5$ Diameter)

HW-A1: $V_{.25PMP} = 8.4$ FPS
 $W_1 = 9'$
 $W_2 = 30'$
 $L_a = 21'$
STONE SIZE = 18"
PAD THICKNESS = 27" MIN.
(TYPICAL FOR EACH PIPE)


HW-B1: $V_{100} = 3.2$ FPS
 $W_1 = 4.5'$
 $W_2 = 14.5'$
 $L_a = 10'$
STONE SIZE = 12"
PAD THICKNESS = 18" MIN.

SPACING BETWEEN CHECK DAMS

A = THE TOE OF THE UPSTREAM CHECK DAM.
B = TOP OF THE DOWNSTREAM CHECK DAM.
L = THE DISTANCE SUCH THAT POINTS A AND B ARE OF EQUAL ELEVATION.



CROSS SECTION



PROFILE VIEW

- NOTES:
1. CHECK DAMS ARE TO BE USED ONLY IN SMALL OPEN CHANNELS (THEY ARE NOT TO BE USED IN LIVE STREAMS).
 2. THE DRAINAGE AREA FOR STONE CHECK DAMS SHALL NOT EXCEED TWO ACRES.
 3. THE CENTER OF THE CHECK DAM MUST BE AT LEAST 9 INCHES LOWER THAN THE OUTER EDGES.
 4. THE DAM HEIGHT SHOULD BE A MAXIMUM OF 2 FEET FROM CENTER TO RIM EDGE.
 5. THE SIDE SLOPES OF THE CHECK DAM SHALL NOT EXCEED A 2:1 SLOPE.
 6. GEOTEXTILE SHALL BE USED TO PREVENT THE MITIGATION OF SUBGRADE SOIL PARTICLES INTO THE STONES (REFER TO AASHTO M288-96, SECTION 7.3, TABLE 3).

Cd STONE CHECK DAM

Excavated Sediment Trap

Structure No: EXISTING STAND PIPE

- 1 Drainage Area: 15 ac
- 2 Required sediment storage = 67 cy/ac x drainage area
Required sediment storage = 67 cy/ac x 15 ac
Required sediment storage = 1005 cy = 27,135 cf
- 3 Assumed excavation depth (min. of 1.5 ft) = 1.5 ft
- 4 Assumed side slopes (no steeper than 2:1) = 2 :1
- 5 Determine required surface area
SA = Required sediment volume / Depth
SA = 27,135 cf / 3 ft
SA = 9045 sf
- 6 Assume shape of excavation and determine dimensions
(Rectangular shape with 2:1 length to width ratio is recommended)
Shape: EXISTING LAKE BED

E&SC 24-Hr. Contact:
Mr. Scott Langford
803-807-7658

TOTAL DISTURBED ACRES = 3.3
TOTAL PROJECT ACRES = 4.6



REV. No.	DATE	DESCRIPTION	BY	APPD	STATE	LAND LOT	DESIGN	SCALE
1	2-13-25	PER SDP REVIEW COMMENTS	DJ	DJ	GEORGIA	5th	MCI	N/A
							JLP	DATE
							DWJ	FILE NO.
							DWJ	SHEET NO.

Mallett Consulting, Inc.
101 DEVANT ST., SUITE 804 FAYETTEVILLE, GEORGIA 30214
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL
PLANS for LAKE PENDLETON DAM UPGRADES

EROSION CONTROL DETAILS

EC7.0

MATERIAL	QUANTITY
DRY STRAW OR HAY	2" - 4" DEPTH
WOOD WASTE (SAWDUST, BARK, CHIPS)	2" - 3" DEPTH
CUTBACK ASPHALT (SLOW CURING)	1200 GAL. PER ACRE (1/4 GAL PER SQ. YD.)
POLYETHYLENE FILM	COMPLETELY COVERING EXPOSED AREA. TRENCHED IN AT OUTER EDGES.

STRAW OR HAY MULCH SHALL BE ANCHORED IMMEDIATELY AFTER APPLICATION. MULCH MAY BE ANCHORED BY MECHANICALLY PRESSING INTO SURFACE. IF SPREAD WITH BLOWER EQUIPMENT, MULCH SHALL BE ANCHORED WITH EMULSIFIED ASPHALT (GRADE AE-5 OR SS-1)--100 GAL. ASPHALT + 100 GAL. WATER PER TON OF MULCH. NETTING SHALL BE USED TO ANCHOR WOOD WASTE AND CHIPS. POLYETHYLENE SHALL BE TRENCHED IN AT EDGES.

Ds1	MULCHING
-----	----------

PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS 1[illegible]

* - Lespedeza and Lovegrass are excluded for use on CAT I dam embankments.

PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS 1/[illegible]PLANT, PLANTING RATES, AND PLANTING DATED FOR TEMPORARY COVER OR COMPANION CROPS[illegible]

1/Temporary cover crops are very competitive and will crown out perennials if seeded too heavily.

2/ Reduce seeding rates by 50% when drilled.


3/ PLS is an abbreviation for Pure Live Seed

4/ P represents the Southern Piedmont MLRA

Ds2 STABILIZATION WITH TEMPORARY SEEDING

*E&SC 24-Hr. Contact:
Mr. Scott Langford
803-807-7658*

TOTAL DISTURBED ACRES = 3.3
TOTAL PROJECT ACRES = 4.6



					LAND LOT -	DESIGN	MCI	SCALE	N/A
					DISTRICT - 5th	DRAWN	JLP	DATE	10/21/19
					SECTION -	CHECK	DWJ	FILE NO.	18101-24C
					CITY -	APPROVED	DWJ	SHEET NO.	EC8.0
					COUNTY - FAYETTE				
REV. No.	DATE	DESCRIPTION	BY	APP'D	STATE - GEORGIA				

SOD REQUIRED FOR ALL DISTURBED AREAS

GRASS	VARIETY	GROWING SEASON
BERMUDA	COMMON TIFWAY TIFGREENE, TIFLAWN	WARM WEATHER

SOIL PREPARATION


BRING SOIL SURFACE TO FINAL GRADE. CLEAR SURFACE OF TRASH, WOODY DEBRIS, STONES AND CLODS LARGER THAN 1". APPLY SOD TO SOIL SURFACES ONLY AND NOT FROZEN SURFACES, OR GRAVEL TYPE SOILS.

MIX FERTILIZER INTO SOIL SURFACE. FERTILIZE BASED ON SOIL TESTS OR GENERAL APPLICATION OF 10-10-10 @ 1000 LBS PER ACRE (1 LB /40 SQ. FT.). AGRICULTURAL LIME SHOULD BE APPLIED BASED ON SOIL TESTS OR AT A RATE OF 1 TO 2 TONS / ACRE.

GRASS TYPE	PLANTING YEAR	FERTILIZER (NPK)	RATE (LBS/ ACRE)	NITROGEN TOP DRESSING (LBS/ ACRE)
WARM SEASON GRASSES	1ST	6-12-12	1500	50-100
	2ND	6-12-12	800	50-100
	MAINTENACE	10-10-10	400	30

Ds4 STABILIZATION WITH SODDING

NOTE:
DO NOT PLANT OR MULCH WITHIN THE LAKE BED
WHILE THE LAKE HAS BEEN LOWERED DURING CONSTRUCTION.
VOLUNTEER VEGETATION WITHIN THE LAKE BED SHALL BE
BUSH-HOGGED AND BURIED PRIOR TO RE-FILLING THE LAKE



Mallett Consulting, Inc.

101 DEVANT ST., SUITE 804 FAYETTEVILLE, GEORGIA 30215
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL
PLANS for LAKE PENDLETON DAM UPGRADES

VEGETATION PLAN

LAND LOT -	DESIGN	SCALE
DISTRICT - 5th	MCJ	N/A
SECTION -	DRAWN JLP	DATE 10/21/19
CITY -	CHECK	FILE NO.
COUNTY - FAYETTE	DWJ	18101-24C
STATE - GEORGIA	APPROVED DWJ	SHEET NO. EC8.0


NOTES:

EROSION CONTROL AND TREE PROTECTION MEASURES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION ACTIVITY AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED.

"THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES."

"EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE."

"ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING."



NOTES:


EROSION CONTROL AND TREE PROTECTION MEASURES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION ACTIVITY AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED.

"THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES."

"EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE."

"ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING."

DURING CONSTRUCTION, TEMPORARY SEDIMENT STORAGE WILL BE PROVIDED WITHIN THE TEMPORARY LOWERED LAKE BED. SEDIMENT COLLECTED IN THIS AREA SHALL BE COLLECTED AND DISPOSED OF OFF-SITE PRIOR TO RE-FILLING THE LAKE AFTER COMPLETION OF THE DAM IMPROVEMENTS.



Mallett Consulting, Inc.
101 DEVANT ST., SUITE 804 FAYETTEVILLE, GEORGIA 30214
PHONE: 770-719-3333
FAX: 770-719-3377

EROSION, SEDIMENT & POLLUTION CONTROL PLANS for LAKE PENDLETON DAM UPGRADES

INTERMEDIATE PHASE

LAND LOT - 108	DESIGN MCI	SCALE 1" = 30'
DISTRICT - 7th	DRAWN JTB, DWJ	DATE 10/21/19
SECTION -	CHECK DWJ	FILE NO. 18101-24C
CITY - TYRONE	APPROVED DWJ	SHEET NO. EC10.0
COUNTY - FAYETTE		
STATE - GEORGIA		

ESPC 24 HR CONTACT:
MR. SCOTT LANGFORD
803-807-7658

TOTAL DISTURBED AREA = 4.2 AC
TOTAL PROJECT AREA = 4.6 AC



REV. No.	DATE	DESCRIPTION	BY	APP'D	STATE	GEORGIA
1	2/13/25	PER SDP REVIEW	DWJ	DWJ		
2	1/15/21	PER SDP REVIEW	JLP	DWJ		

NOTES:

EROSION CONTROL AND TREE PROTECTION MEASURES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION ACTIVITY AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED.


"THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES."

"EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE."

"ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING."

DURING CONSTRUCTION, TEMPORARY SEDIMENT STORAGE WILL BE PROVIDED WITHIN THE TEMPORARY LOWERED LAKE BED. SEDIMENT COLLECTED IN THIS AREA SHALL BE COLLECTED AND DISPOSED OF OFF-SITE PRIOR TO RE-FILLING THE LAKE AFTER COMPLETION OF THE DAM IMPROVEMENTS.


LAKE PENDLETON
NORMAL POOL
ELEV. 919.40



STATE WATERS ARE
LOCATED WITHIN 200'
OF THIS PROJECT.

ESPC 24 HR CONTACT:
MR. SCOTT LANGFORD
803-807-7658

TOTAL DISTURBED AREA: 4.2 AC
TOTAL PROJECT AREA: 4.6 AC



REV. No.	DATE	DESCRIPTION	BY	APP'D	STATE	LAND LOT - 108	DESIGN	SCALE
						DISTRICT - 7th	MCI	1" = 30'
						SECTION -	JTB, DWJ	DATE 10/21/19
						CITY - TYRONE	CHECK	FILE NO. 18101-24C
						COUNTY - FAYETTE	DWJ	
						STATE - GEORGIA	APPROVED DWJ	SHEET NO. EC11.0