



THE GROVE

A Walton County Parks & Recreation Facility

NOVEMBER 2024 CONSTRUCTION UPDATE



Overall Site Plan



Large Pavilion



Amphitheater Building



Softball Complex



Maintenance Building



Community Center



Softball Complex Parking

Project Progress Photos



Project Progress

Work Accomplished in Nov. 2024

- Building C Metal Roof Installation
- Building C Kitchen Hood Installation
- Building C Installing MEP Rough-in
- Building C Parking Lot Soil Cement Complete
- Building C Parking Lot Topping and Binder Installation
- Building F Amphitheater Pad Complete
- Building H Medium Pavilion Concrete Slabs Complete
- Building G Concrete Slab Complete
- Building G Exterior CMU Installation
- Building G Installing MEP Rough-in
- Building G Pavilion Footings Poured
- Building L Steel Beams Complete
- Building L Joist Repair Installation
- Building J Interior Framing Complete
- Building J Installing MEP Rough-in
- Building J Drywall Installation
- Softball Field Perimeter Fence Installation
- Softball Field Turf Drainage Installation
- Storm and Sewer Installation
- Rock Rippability Testing & Quantifying Encountered Rock
- Blasting of Encountered Rock

Work Projected in Dec. 2024

- Building C Complete Metal Roof Installation
- Building C Continue MEP Rough-in
- Building C Complete Parking Lot Topping and Binder
- Building F Concrete Footings & Walls Installation
- Building J Complete Drywall Installation
- Building J Continue MEP Rough-in
- Building J Overhead Roll-up Door Installation
- Building L Complete Steel Joist Installation
- Building L Parking Lot Begin Rough Grading
- Building G Complete Exterior CMU Walls
- Building G Complete Pavilion Concrete Slab
- Storm and Sewer Installation
- Begin Main Road and Roundabout Rough Grade
- Start Softball Field Ribbon Curb Installation
- Continue Blasting Encountered Rock
- Continue Turf Field Underdrainage System Installation