

Engineering Division of the Public Works Department

To: Chairman Arnett & Commission Members

From: Andrew Beyer, P.E.

Date: July 2, 2025

Subject: 2025 Street & Utility Construction Update

Background

The following is a mid-season update on 2025 Street & Utility Program construction activities:

- **Crack Sealing and Seal Coating**
 - Crack sealing and seal coating efforts have been completed.
 - Pavement marking on seal coated streets has been completed.
- **Storm Sewer Maintenance**
 - Storm sewer cleaning and televising is underway.
 - Work is scheduled for completion in late July.
- **Street Resurfacing Projects**
 - Meadowbrook Drive resurfaced from N. Fourth Street to Beacon Drive.
 - N. Fourth Street resurfaced from STH 16 Bypass to Carl Schurz Drive.
 - Eastbound lane of W. Main Street resurfaced between Monroe Street and Warren Street.
 - Country Lane and Sweetbriar Court resurfacing scheduled in the coming weeks.
 - Oakwood Lane resurfacing scheduled later this summer, pending a water main extension to Milford Street.
 - Quotes for the water main work received and are under review.
- **Street Construction & Utility Work**
 - Street crews have constructed storm sewer on the frontage road adjacent to West Street near Benton Street.
 - Curb and gutter replacement being completed this week with pavement resurfacing to follow.
 - Street crews have started reconstruction work on Rock Street Alley.

- **Downtown Plaza Ramp Construction**
 - Construction of the ramp between Main Street and the Rock River Boardwalk is underway.
 - Footings and foundation walls have been poured.
 - Project remains on track for completion later this summer.
- **Western Avenue & S. First Street Reconstruction (STP-Local Project)**
 - Reconstruction continues along Western Avenue between S. First Street and S. Third Street and on S. First Street from Western Avenue to Milwaukee Street.
 - Traffic has shifted to accommodate Stage 2, detouring through traffic to S. Second Street while work proceeds in the S. Third Street and Western Avenue intersection.
 - Project completion is anticipated in late July.
- **Sidewalk and Curb Ramp Replacements**
 - Rennhack Construction has started work.
 - All replacements are scheduled to be completed the week of July 7th.
- **Division Street Bridge**
 - Monitoring eastern approach. Repair to take place this Fall.

Please let me know if you have any questions or would like additional details on any of the items above.