

CERTIFICATE OF SUBSTANTIAL COMPLETION

OWNER'S Project No. # 000145

State Project No. H.013518

Project : **Otis Street Rehabilitation**

CONTRACTOR: **Amethyst Construction, Inc.**

Current Contract For: **\$1,624,090.84**

Contract Date: **December 20, 2021**

This Certificate of Substantial Completion applies to all Work under the Contract Documents or to the following specified parts thereof:

None specified.

To City of West Monroe
OWNER

And To Amethyst Construction, Inc.
CONTRACTOR

The Work to which this Certificate applies has been inspected by authorized representatives of **OWNER, CONTRACTOR** and **ENGINEER**, and that Work is hereby declared to be substantially complete in accordance with the Contract Documents on

December 18, 2023
Date of Substantial Completion

A tentative list of items to be completed or corrected ("Punch List") may be attached hereto. This list may not be all-inclusive, and the failure to include an item in it does not alter the responsibility of **CONTRACTOR** to complete all the Work in accordance with the Contract Documents. When this Certificate applies to a specified part of the Work the items in the tentative list shall be completed or corrected by **CONTRACTOR** within 45 days of the execution date of Substantial Completion.

The date of Substantial Completion is the date upon which all guarantees, and warranties begin, except as follows:

None

The responsibilities between **OWNER** and **CONTRACTOR** shall be as follows:

RESPONSIBILITIES:

OWNER: Normal operation and maintenance

CONTRACTOR: Provide a 1-year warranty of materials and workmanship.

The following documents are attached to and made a part of this Certificate:

N/A

ACCEPTED BY OWNER : City of West Monroe

By: _____
Staci Albritton Mitchell, Mayor

Date: _____

EXECUTED BY CONSULTANT: S. E. Huey Co.

BY: _____
Brad Anzalone, Project Engineer

Date: _____

The **CONTRACTOR** accepts this Certificate of Substantial Completion on _____, 20__

Amethyst Construction, Inc.
CONTRACTOR

BY: _____

OTIS STREET REHABILITATION

AMETHYST CONSTRUCTION, INC.

Final Inspection Punch List 12-18-2023

Attending this inspection were Brad Anzalone (S.E. Huey Co.), Vic Munoz (S.E. Huey Co.), Gary Eldridge (City of West Monroe), Stephen Perkins (Amethyst Construction), Jeremy Ratcliff (DOTD), Bridget Skinner (DOTD), Kandy Yacher (DOTD).

All new roadway and sidewalks were in place and ready to be turned over. The following list was compiled to document items remaining to be addressed as part of the contract.

1. Sandblast and paint all new catchbasin tops.
2. Remove plastic protection caps at joints throughout project.
3. Clean all remaining construction debris out of ditch.
4. Fill core holes flush with roadway.
5. Extend broken-line striping to approximate Station 4+50.
6. And embankment to area on west side of foot bridge so there is not a vertical drop off from sidewalk.
7. Area on east side of foot bridge needs dressing and grass established.
8. Contractor to dress shoulder material at Station 11+80 rt. as best as he can to prevent erosion and create an acceptable radius of return. It was noted that this area was outside of the contractor's scope of work and no remedy to the existing condition was called for in the plans. The project engineer will discuss with DOTD and the City as to what fix they want.
9. Undermining at sidewalk edge around culvert at Station 22+40 needs to be remedied. Project Engineer to provide contractor with solution after further investigation.
10. Taper curb and gutter down from box at Station 7+00 to eliminate sharp edge.
11. Dress ditch between box at approximate Station 7+00 and pipe at Station 11+00. Install matting.
12. Dress and seed washed areas behind curb section.
13. Clean new pipe and catchbasins.
14. Pour inverts in catchbasins.
15. Clean and grout around water valves at approximate Station 7+00.
16. It was noted that the driveway at approximate Station 32+00 was installed after construction by another contractor and was outside the scope of this job.

Respectfully submitted,

S. E. HUEY CO.

Brad Anzalone, P. E.