

# Westwood Public Works

To: Governing Body  
From: John Sullivan, Director of Public Works  
Date: February 11, 2026  
Re: Monthly Status Report

---

- CCLIP funding: We conducted a selection committee for the construction engineering for this project and submitted it to KDOT. We are set for an April 2026 KDOT bidding letting.
- Storm Debris Removal: Complete
- Mission Road Project, 2025: Complete
- W. 47<sup>th</sup> Place Complete Street Project: The plans are at 95% completion. Once plans are at 100%, we will be submitting them to the utilities to get information on any plans they may have for replacements and a time schedule. I have heard from both the Water District and the Gas Company, and both intend to replace their respective mains and services. Working on a timeline.
- W. 50<sup>th</sup> Street, Belinder Ave. to Mission Rd. & W. 51<sup>st</sup> Street Belinder Ave. to Mission Rd.: The plans are at 80% on both projects. We will be submitting to the utilities for review when we are 100%. Both the gas company and the water district intend to replace mains and services
- Belinder Court and Booth Street, W. 47<sup>th</sup> Street south to the cul-de-sacs, new streetlights: The Project is underway. Both of the project streets have conduit installed. The conduit on Belinder is in the process of being installed. I hope to see this project complete in the next 2 weeks weather permitting.
- Outdoor Warning Siren Relocation: I have a quote and a new location selected. The location selected will require an easement from Shawnee Mission School District. I have met with the school district and am awaiting word on whether this location is acceptable before I engage a survey company and create an easement for presentation to Shawnee Mission School District. We will be submitting the relocation costs to Hunt Midwest.