To: Governing Body

From: John Sullivan, Director of Public Works

Date: July 2025

Re: Monthly Status Report

- CCLIP funding: We met with KDOT and the consultant to review the field check plans. KDOT has provided comments to the consultant for incorporation into the plans. We will be looking for a final office check for the plans next.
- Storm Debris Removal: I am working to receive the additional 15% from KDEM.
- Mission Road Project, 2025: The utility replacements are complete on Mission Road. The Gas contractor is nearly complete with sidewalk and street repairs and restoration. The contractor is completing the stormwater work and should be working on sidewalk, wheelchair ramp and curb and gutter repairs next.
- W. 47th Place Complete Street Project: We have begun design work on W. 47th Place. I hope to get an early preliminary design plan to both the water and gas utilities to determine if they intend to replace and of their infrastructure.
- W. 50th Street, Belinder Ave. to Mission Rd.: We have begun preliminary plans for this project.