

## Westwood Public Works

To: Governing Body  
From: John Sullivan, Director of Public Works  
Date: December 16, 2025  
Re: Monthly Status Report

---

- CCLIP funding: The project is progressing. Plans approved by KDOT. We are set for an April 2026 KDOT bidding letting.
- Storm Debris Removal: I am working to receive an additional 15% from KDEM. We had the final closeout with FEMA. I continue to receive requests for various forms and documents. Still proceeding.
- Mission Road Project, 2025: The project is nearly complete with some minor punch list items to resolve.
- W. 47<sup>th</sup> Place Complete Street Project: The plans are at 60% completion. We are holding a meeting this week with the stakeholders. Once plans are at 100% we will be submitting them to the utilities to get information on any plans they may have for replacements and a time schedule.
- W. 50<sup>th</sup> Street, Belinder Ave. to Mission Rd. & W. 51<sup>st</sup> Street Belinder Ave. to Mission Rd.: The plans are at 50% on both projects. We will be submitting to the utilities for review when we are 100% to determine if any infrastructure will be replaced.
- Belinder Court and Booth Street, W. 47<sup>th</sup> Street south to the cul-de-sacs, new streetlights: Capital Electric has been chosen as the contractor. We have had a pre-construction meeting and work is anticipated to be complete by the end of January weather permitting.
- Crack Filling Project: This project is complete.