To: Governing Body

From: John Sullivan, Director of Public Works

Date: June 2025

Re: Monthly Status Report

- CCLIP funding: The project plans are ready for a field check with KDOT which is June 26<sup>th</sup> at 9:30am.
- Storm Debris Removal: We have received the 75% payment from FEMA via the Kansas Department of Emergency Management. I am working to receive the additional 15% from KDEM.
- Repairs to Signals, W. 47<sup>th</sup> Street and W. 47<sup>th</sup> Place and Rainbow: The pedestrian signals have been repaired and are operational.
- Mission Road Project, 2025: The gas and water utilities are still not complete. The contractor for the road project was issued a notice to proceed on May 28<sup>th</sup>. They have mobilized some equipment and traffic control. They have received all of the stormwater pipe and related boxes. The contractor has started installing the boxes and pipe in Roeland Park on W. 51<sup>st</sup> Street. The utilities are preventing our contractor from moving ahead with anything else. We have a progress meeting tomorrow.
- W. 47<sup>th</sup> Place Complete Street Project: We have begun design work on W. 47<sup>th</sup> Place. I hope to get an early preliminary design plan to both the water and gas utilities to determine if they intend to replace and of their infrastructure.