

To: Governing Body
From: John Sullivan, Director of Public Works
Date: September 12, 2023
Re: Monthly Status Report

- W. 47th Street Project: We are anticipating a late October completion for construction. All concrete associated with stormwater, curb gutter, sidewalks, approach lanes and traffic islands is complete. The streetlights have been installed and are complete. We are awaiting the BPU to install the wire from the overhead power to the meter. This should occur next week. The roadway was milled today with the overlay expected on Thursday with striping on Monday.
- 2023 F-550 and Equipment: The order has been placed for the truck and equipment. We have not been given a build date yet.
- CCLIP funding: I have resubmitted the project to KDOT. The awards have not been announced.
- Storm Debris Removal: After meeting with FEMA it appears that we may be able to recover some of our costs associated with the two storms. I will have more on this once we have gone through the formal request process.
- Electrical Service at the Fountain, 47th & Mission: We have the meter can set as well as the conduit installed. We are awaiting an inspection by Evergy so that we can get the meter and connection completed.
- Stone wall damage: We had a vehicle accident at W. 51st Terrace and Belinder Avenue that resulted in damage to the stone wall on the corner. I have submitted a claim with the drivers insurance for the repairs.
- Stone wall damage and light pole damage: The stone wall at the delivery truck driveway entrance to Walmart was damaged by a semi making a delivery to the store. Also damaged was the medallion on the new street pole adjacent to the driveway entrance. I have submitted a claim for the damage done to both the wall and the pole to the trucking company.