






WO#	W1060
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 8"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-27
Date Started	2026-03-18
Date Completed	2026-03-18
Date Planned	2026-03-18
Asset	849041:113
Recurring	
Attachments	 Resized_20260415_102134.jpeg
History	
2026-03-27 12:39:09 Clilido@aol.com Initial Status is Completed	
Manhole #	

WO#	W1063
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 10"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-18
Date Started	2026-03-18
Date Completed	2026-03-18
Date Planned	
Asset	849041:116
Recurring	
Attachments	 Resized_20260415_102309.jpeg
History 2026-03-27 13:41:39 Clilido@aol.com Initial Status is Completed	
Manhole #	



WO#	W1042
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised Manhole 6"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Clilido@aol.com Djseemann@gmail.com Robinsonsafewater@gmail.com
Date Created	2026-03-19
Date Started	2026-03-19
Date Completed	2026-03-19
Date Planned	
Asset	849041:109
Recurring	
Attachments	 20260415_104920.jpg
History 2026-03-24 08:30:15 Clilido@aol.com Initial Status is Completed	
Manhole #	B078


WO#	W1040
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised Manhole 6" Drove in 3 Tposts painted lid green
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Clilido@aol.com Djseemann@gmail.com Robinsonsafewater@gmail.com
Date Created	2026-03-20
Date Started	2026-03-20
Date Completed	2026-03-20
Date Planned	
Asset	849041:108
Recurring	
Attachments	 20260415_104332.jpg
History 2026-03-24 08:22:41 Clilido@aol.com Manhole maybe lined 2026-03-24 08:22:54 Clilido@aol.com Initial Status is Completed	
Manhole #	



Manhole #	B064
WO#	W1038
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised Manhole 4" and drove in T posts
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Clilido@aol.com Djseemann@gmail.com Robinsonsafewater@gmail.com
Date Created	2026-03-23
Date Started	2026-03-23
Date Completed	2026-03-23
Date Planned	2026-03-24
Asset	527599:353
Recurring	
Attachments	 
History 2026-03-24 08:00:55 Clilido@aol.com Initial Status is Completed	



Manhole #	B068
WO#	W1039
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised Manhole lid 4"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Clilido@aol.com Djseemann@gmail.com Robinsonsafewater@gmail.com
Date Created	2026-03-23
Date Started	2026-03-23
Date Completed	2026-03-23
Date Planned	
Asset	849041:49
Recurring	
Attachments	 
<p>History</p> <p>2026-03-24 08:08:06 Clilido@aol.com Initial Status is Completed</p>	



WO#	W1062
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 4" after discovering that their was no ramneck seal. Also filled pick holes with hydraulic cement.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-25
Date Started	2026-03-25
Date Completed	2026-03-25
Date Planned	
Asset	849041:115
Recurring	
Attachments	 Resized_20260415_103638.jpeg
History 2026-03-27 13:35:44 Clilido@aol.com Initial Status is Completed	
Manhole #	B134

WO#	W1061
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 6". Put in T post and straitened nearby water valve painted everything green and put in a new marker for water valve.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-25
Date Started	2026-03-25
Date Completed	2026-03-25
Date Planned	
Asset	849041:114
Recurring	
Attachments	 IMG_3720001.jpg  111533998IMG_3724001.jpg
History	
2026-03-27 12:54:29 Clilido@aol.com Initial Status is Completed	
Manhole #	B-050

Manhole #	B083
WO#	W1058
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 4" and did significant dirt work to raise manhole out of water pool.
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-26
Date Started	2026-03-26
Date Completed	2026-03-26
Date Planned	2026-03-26
Asset	849041:111
Recurring	
Attachments	 20260415_105317.jpg
<p>History</p> <p>2026-03-27 09:16:58 Clilido@aol.com Initial Status is Completed</p>	

Manhole #	B077
WO#	W1068
Status	Completed
Title	Basic Work Order
Description	Manhole lid below grade
Work Performed	Raised Manhole lid 4"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-30
Date Started	2026-03-30
Date Completed	2026-03-30
Date Planned	
Asset	849041:117
Recurring	
Attachments	 
History <p>2026-03-31 09:34:41 Clilido@aol.com Initial Status is Completed</p> <p>2026-03-31 09:40:51 Clilido@aol.com Owner Changed from Clilido@aol.com[26252] to Robinsonsafewater@gmail.com[26242]</p>	

WO#	W1073
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised Manhole 4"
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-03-31
Date Started	2026-03-31
Date Completed	2026-03-31
Date Planned	
Asset	849041:118
Recurring	
Attachments	 <p>IMG_3742001.jpg</p>  <p>IMG_3743001.jpg</p>
<p>History</p> <p>2026-04-01 13:21:17 Clilido@aol.com Initial Status is Completed</p>	
Manhole #	B089

Manhole #	R-019.5
WO#	W1075
Status	Started
Title	Manhole Installation
Description	Install drop in manhole in place of lamp hole
Work Performed	<p>Manhole installation Trench was excavated to a depth of 7 feet to accommodate installation. A drop in manhole structure was set in place of a lamp hole, including the riser and cone sections. The existing pipe was cut for access into gravity sewer for camera and Jetter maintenance. Concrete was placed and shaped to form the inverts and seal the bottom providing smooth surface. Hydraulic cement was applied in lieu of an A- Lock gasket to help minimize I&I. Additional sealing was completed using Hercules sealant to further ensure watertight integrity. Hard foam traffic rated risers, along with lid and ring were installed and adjusted to final grade of roadway surface. All work was completed safely to ensure structural stability and reduce the potential for infiltration.</p>
Type	Basic Work Order
Owner	Robinsonsafewater@gmail.com[26242]
Assignee	
Date Created	2026-04-09 08:45:33
Date Started	2026-04-06
Date Completed	2026-04-10 12:26:22
Date Planned	2025-04-16
Asset	574246:398
Recurring	
Attachments	 1000004763.jpg  1000004764.jpg  1000004765.jpg



1000004772.jpg



1000004776.jpg



0852099591000004776.jpg



1000004784.jpg



1000004785.jpg



1000004787.jpg



1000004796.jpg



1000004797.jpg



1000004798.jpg





1000004800.jpg



History




2026-04-09 08:52:36 Robinsonsafewater@gmail.com
Initial Status is Started

2026-04-10 12:26:22 Robinsonsafewater@gmail.com
Status changed to Completed

2026-04-14 07:34:55 Greedygrapple@gmail.com
Status changed to Started

Manhole #	B-069
WO#	W1085
Status	Completed
Title	Basic Work Order
Description	Manhole
Work Performed	Manhole needs lowered for new section of sidewalk to be poured.
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-04-16 09:13:34
Date Started	2026-04-16
Date Completed	2026-04-16
Date Planned	2026-04-16
Asset	527599:485
Recurring	
Attachments	 <p>11592263820260416_115505.jpg</p>  <p>20260416_141717.jpg</p>
<p>History</p> <p>2026-04-16 09:14:47 ashgrovewwtf@gmail.com Initial Status is Planned</p> <p>2026-04-17 13:41:06 ashgrovewwtf@gmail.com Status changed to Completed</p>	

Manhole #	B-065
WO#	W1083
Status	Completed
Title	Basic Work Order
Description	Manhole
Work Performed	Manhole needs to be lowered for new section of sidewalk to be poured.
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-04-16 09:08:53
Date Started	2026-04-17 13:36:23
Date Completed	2026-04-17 13:36:21
Date Planned	2026-04-16
Asset	527599:301
Recurring	
Attachments	 <p>20260417_084902.jpg</p>  <p>20260417_104718.jpg</p>
<p>History</p> <p>2026-04-16 09:11:21 ashgrovewwtf@gmail.com Initial Status is Planned</p> <p>2026-04-17 13:36:39 ashgrovewwtf@gmail.com Status changed to Completed</p>	

Manhole #	R-005
WO#	W1080
Status	Completed
Title	Basic Work Order
Description	Manhole needs to be slightly raised and reset to stop I&I infiltration. Road needs to be cut upstream of manhole do to incorrect bedding.
Work Performed	Manhole was raised 2 inches and resealed. Approximately 30 feet of cracked and sunk in roadway was dug out and filled with a layer of shot rock then covered with a layer of base rock to later be concrected.
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-04-15 13:32:19
Date Started	2026-04-22
Date Completed	2026-04-22
Date Planned	2026-04-15
Asset	527599:441
Recurring	
Attachments	 <p>20260415_134430.jpg</p>  <p>20260415_134417.jpg</p>  <p>20260422_095116.jpg</p>



20260422_140248.jpg



20260423_083238.jpg

History

2026-04-15 13:35:03 ashgrovewwtf@gmail.com
Initial Status is Planned

2026-04-15 13:35:16 ashgrovewwtf@gmail.com
Status changed to Completed

2026-04-15 13:35:23 ashgrovewwtf@gmail.com
Status changed to Planned

2026-04-23 09:29:07 ashgrovewwtf@gmail.com
Status changed to Completed

Manhole #	R-019.75
WO#	W1094
Status	Completed
Title	Basic Work Order
Description	Put in new dead end manhole to connect 2 dead end lamp holes
Work Performed	Put in new dead end manhole to connect 2 dead end lamp holes.
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	ashgrovewwtf@gmail.com
Date Created	2026-04-23 09:56:09
Date Started	2026-04-30
Date Completed	2026-05-07
Date Planned	2026-04-23
Asset	
Recurring	
Attachments	 <p>20260424_135159.jpg</p>  <p>20260430_093728.jpg</p>  <p>20260501_124602.jpg</p>  <p>20260505_121524.jpg</p>



20260505_143639.jpg



20260506_112733.jpg



20260507_130625.jpg



20260507_143620.jpg







20260507_143630.jpg

History




2026-04-23 09:58:26 ashgrovewwtf@gmail.com
Initial Status is Planned

2026-05-08 12:49:30 ashgrovewwtf@gmail.com
Status changed to Completed




Manhole #	Baird Ct
WO#	W1109
Status	Completed
Title	Basic Work Order
Description	Manhole
Work Performed	Raised manhole 4 inches
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-05-12 07:27:02
Date Started	2026-05-12
Date Completed	2026-05-12
Date Planned	2026-05-12
Asset	
Recurring	
Attachments	  
<p>History</p> <p>2026-05-12 07:28:04 ashgrovewwtf@gmail.com Initial Status is Planned</p> <p>2026-05-13 07:01:27 ashgrovewwtf@gmail.com Status changed to Completed</p>	

Manhole #	Manhole south of pool
WO#	W1108
Status	Completed
Title	Basic Work Order
Description	Manhole
Work Performed	Raised manhole 8 inches
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-05-12 07:22:57
Date Started	2026-05-12
Date Completed	2026-05-12
Date Planned	2026-05-12
Asset	
Recurring	
Attachments	 20260512_142418.jpg  IMG_3862.jpeg
<p>History</p> <p>2026-05-12 07:25:06 ashgrovewwtf@gmail.com Initial Status is Planned</p> <p>2026-05-13 07:07:54 ashgrovewwtf@gmail.com Status changed to Completed</p>	

Manhole #	Osage and Summit
WO#	W1079
Status	Completed
Title	Basic Work Order
Description	Manhole below grade
Work Performed	Raised manhole 4 inches
Type	Basic Work Order
Owner	Clilido@aol.com[26252]
Assignee	ashgrovewwtf@gmail.com Djseemann@gmail.com
Date Created	2026-04-15 09:48:50
Date Started	2026-05-15
Date Completed	2026-05-15
Date Planned	2026-04-15
Asset	585536:12
Recurring	

Attachments	  
-------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>History</p> <p>2026-04-15 09:49:44 Clilido@aol.com Initial Status is Planned</p> <p>2026-05-18 07:08:56 ashgrovewwtf@gmail.com</p>

Manhole #	
WO#	W1113
Status	Completed
Title	Basic Work Order
Description	Leaking lateral line.
Work Performed	Dug up and fixed old clay line that was put in for lot expansion but was never capped off, resulting in an open four inch line draining water into the system. Line has been capped off with PVC and a max adapter.
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	
Date Created	2026-05-26 09:02:07
Date Started	2026-05-26 13:52:35
Date Completed	2026-05-26 13:52:35
Date Planned	2026-05-26
Asset	
Recurring	
Attachments	 <p>20260526_095734.jpg</p>  <p>20260526_112137.jpg</p>  <p>20260526_132741.jpg</p>



20260526_133735.jpg


History

2026-05-26 09:03:35 ashgrovewwtf@gmail.com
Initial Status is Planned

2026-05-26 13:52:35 ashgrovewwtf@gmail.com
Status changed to Completed

Manhole #	B-161
WO#	W1115
Status	Completed
Title	Basic Work Order
Description	Manhole and frame has been knocked off and is leaking water
Work Performed	Reset and reseal manhole
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	ashgrovewwtf@gmail.com
Date Created	2026-06-03 11:05:04
Date Started	2026-06-03
Date Completed	2026-06-03
Date Planned	2026-06-03
Asset	
Recurring	

Attachments



IMG_3985.jpeg



IMG_3986.jpeg

IMG_3990.jpeg

History

2026-06-03 11:06:42 ashgrovewwtf@gmail.com
Initial Status is Planned

2026-06-04 10:05:54 ashgrovewwtf@gmail.com
Status changed to Completed

Manhole #	B-162
WO#	W1116
Status	Completed
Title	Basic Work Order
Description	Manhole
Work Performed	Reset and reseal manhole and frame that had knocked off and leaking water
Type	Basic Work Order
Owner	ashgrovewwtf@gmail.com[37696]
Assignee	ashgrovewwtf@gmail.com
Date Created	2026-06-03 11:07:01
Date Started	2026-06-03
Date Completed	2026-06-03
Date Planned	2026-06-03
Asset	
Recurring	
Attachments	 
<p>History</p> <p>2026-06-03 11:08:33 ashgrovewwtf@gmail.com Initial Status is Planned</p>	