

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: July 13, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 12,000 feet of 18-inch HDPE pipe along Old Willard Road.
 - Young's General Contracting is diligently working on excavation clean-up along Old Willard Road.
 - Young's General Contracting has two crews working.
- Finance
 - We have submitted Partial Payment Request # 8 to the EPA in the amount of \$159,156.38.
 - We have submitted Partial Payment Request # 9 to the EPA in the amount of \$257,026.02

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has installed all 15-inch and 8-inch PVC gravity main and line testing is complete.
 - JD Wallace Contracting has experienced a delay installing the flow meter at the Springfield Airport Lift Station due the provision of an incorrect signal cable. The correct cable is expected to arrive next week.
 - JD Wallace Contracting has made substantial completion of clean-up and site restoration.
 - Change Order No. 2 to JD Wallace has been issued in the amount of \$66,176.31. This involves stub of 15-inch line across FR 103 to the Flynn Property for future development, additional electrical rack at Springfield Air Port Lift Station, replacement of stormwater culvert at FR106 and FR103, and addition of 10-inch gate valve controlling flow to the lagoons.