

**CITY OF WILLARD**  
**INTERNAL MEMORANDUM**

**DATE:** June 8, 2026

**TO:** Mayor Smith and BOA

**FROM:** S. D. Bodenhamer

**RE:** Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
  - Young's General Contracting has installed approximately 4400 feet of 18-inch HDPE pipe along the north end of Old Willard Road.
  - Young's General Contracting has added a second crew having installed approximately 1000 feet of 18-inch HDPE pipe further south on Old Willard Road.
- Finance
  - We have received the transfer of funds for Partial Reimbursement Request # 7 to USEPA in the amount of \$178,556.
  - We have submitted a no-cost time extension for the EPA grant.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
  - JD Wallace Contracting has installed approximately 95% of 15-inch PVC gravity main along Farm Road 106 and 400 feet of 8-inch PVC gravity main along Farm Road 101.
  - JD Wallace will make road cuts for clean outs and tie-in beginning Monday 6-8-26.
  - JD Wallace Contracting is in the process of installing the flow meter at the Springfield Airport Lift Station.