

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: March 9, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 800 feet of 18-inch HDPE pipe along the north end of Old Willard Road. Progress has slowed considerably as the contractor waited for delivery of additional pipe handling equipment and the colder temperatures of the last two weeks have been below the minimum allowed for fusing of the HDPE pipe sections.
- Finance
 - We have submitted partial reimbursement request # 5 to the EPA in the amount of \$770,327.
- Abatement Order on Consent (AOC) with the Missouri Department of Natural Resources (MDNR).
 - We have received a fully executed document from MDNR.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has installed approximately 1000 feet of 15-inch PVC gravity main. They should have Farm Road 106 open for through traffic before Monday March 23. Progress has slowed considerably since the contractor has encountered rock pinnacles, requiring considerable breaking with a hydraulic hammer.

COMBINED FINANCING

- We continue working with Piper Sander to secure Certificates of Participation (COP) to long term finance the City's obligations for both the 94 Lift Station Upgrade and Force Main Replacement and the Meadows Regionalization Trunk Sewer projects. A conference call was held with Standard and Poor's Bond Rating Services on Thursday March 19.