

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: May 11, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 3600 feet of 18-inch HDPE pipe along the north end of Old Willard Road. They are working around existing gas lines and communication lines.
- Finance
 - We have received the transfer of funds for Partial Reimbursement Request # 6 to USEPA in the amount of \$557,750.
 - We have submitted Partial Reimbursement Request # 7 to USEPA in the amount of \$178,556 and are awaiting their review.
 - We are in the process of submitting a no-cost time extension for the EPA grant.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has installed approximately 2500 feet of 15-inch PVC gravity main along Farm Road 106 and 400 feet of 8-inch PVC gravity main along Farm Road 101. Progress has continued to be slow due to encountering a third rock pinnacle.
 - JD Wallace Contracting is in the process of installing the flow meter at the Springfield Airport Lift Station.

COMBINED FINANCING

We have requested a reimbursement from UMB Bank, trustee of the COP funds, for expenses incurred prior to the sale of the COPs in the amount of \$ 443,447.

We have also requested payment from UMB Bank for incurred invoices for engineering and construction in the amount of \$719183.18.