

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: August 24, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed all of 18-inch HDPE pipe along Old Willard Road. The tie-in to the City of Springfield is compromised by a deteriorated manhole at the tie in point. The City of Springfield will replace this manhole.
 - Young's General Contracting is diligently working on excavation clean-up along Old Willard Road.
 - Electrical and mechanical modifications at the 94 Lift Station continue.
 - We have been granted a De Minimis Waiver under American Iron and Steel regulations for the four 14-inch plug valves. This will provide valves with a 6-8 week delivery rather than the delayed delivery of the original valves ordered of 20 to 30 weeks.
- Finance
 - We have submitted Partial Payment Request # 9 to the EPA in the amount of 256,627.17.
 - Issues concerning Partial Payment Request draws arose with EPA. They were resolved when an error was pointed out in EPA's records.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has completed all work for the gravity main installation except for final "touch up" seeding which will occur this fall.
 - Clean-up and site restoration is basically complete.
 - The connection of the Meadows Regionalization Trunk Sewer to the Springfield Airport Lift Station is now live.