

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: September 28, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting continues working on excavation clean-up along Old Willard Road.
 - Young's General Contracting is working on the flow meter at the City of Springfield connection. It is in place.
 - Young's General Contracting is in the process of fusing pipe along US Hwy 160.
 - JD Wallace has begun installation of the manhole connection with the City of Springfield this week.
 - Electrical and mechanical modifications at 94 Lift Station continue. Flow meter vault is installed.
 - Two (of three) "trimmed" pumps are now in place
- Finance
 - We have submitted Partial Payment Request # 10 to the EPA in the amount of \$262,721.83.
 - We have submitted Partial Payment Request # 11 to the EPA in the amount of \$296,280.76

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction

- The connection of the Meadows Regionalization Trunk Sewer to the Springfield Airport Lift Station is now live.