

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: March 9, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 800 feet of 18-inch HDPE pipe along the north end of Old Willard Road.
- Finance
 - Young's General Contracting has submitted their first partial payment request for stored materials and work performed through February 20, less retainage, in the amount of \$951,244.89. This request is currently being processed.
- Abatement Order on Consent (AOC) with the Missouri Department of Natural Resources (MDNR).
 - We have submitted the City executed copy of the Abatement Order on Consent (AOC) to the Missouri Department of Natural Resources (MDNR). We have not had a reply at this time.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has installed approximately 1000 feet of 15-inch PVC gravity main. They should have Farm Road 106 open for through traffic shortly. Farm Road 106 will need to be closed at Farm Road 101 near the completion of the project for "tie-in" to the existing gravity system.
- Finance
 - JD Wallace Contracting has submitted their first partial payment request for stored materials and work performed through February 28, less retainage, in the amount of \$402,868.13. This request is currently being processed.

COMBINED FINANCING

- We have been working with Piper Sander to secure Certificates of Participation (COP) to long term finance the City's obligations for both the 94 Lift Station Upgrade and Force Main Replacement and the Meadows Regionalization Trunk Sewer projects. There is an ordinance on the March 9 BOA agenda to address this financing.