

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: August 10, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed all of 18-inch HDPE pipe along Old Willard Road. The tie-in to the City of Springfield remains to be completed.
 - Young's General Contracting is diligently working on excavation clean-up along Old Willard Road.
 - Young's General Contracting continues two crews working.
 - Electrical modifications at the 94 Lift Station have begun.
 - An issue has arisen regarding the delivery of four 14-inch plug valves. Allgerier Martin and Young's General Contracting are pursuing alternative sources that comply with American iron and /steel requirements
- Finance
 - We have submitted Partial Payment Request # 8 to the EPA in the amount of \$159,156.38 and have received tentative approval.
 - We have submitted Partial Payment Request # 9 to the EPA in the amount of 256,627.18. We are in the process of working out some discrepancies.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has completed all work for the gravity main installation except for final "touch up" seeding which will occur this fall.
 - Clean-up and site restoration is basically complete.
 - Change Order No. 3 to JD Wallace was issued in the amount of \$2694.00. The Change Order involves installation of livestock fencing at the Airport Lift Station flowmeter.