

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: January 26, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - A Pre-Construction meeting was held on January 14, 2026. The contractor, Young's General Contracting, Inc. is to proceed immediately. Work shall be completed by the contractor on or before October 12, 2026.
 - The contractor will begin to replace the 10" existing force main beginning at the north end of Old Willard Road and proceed to the connection point with the City of Springfield. Once that task is completed the contractor will begin force main replacement from the north end of Old Willard Road to the 94 Lift Station.
 - Upgrades to the 94 Lift Station will proceed concurrently with the force main replacement.
- Abatement Order on Consent (AOC) with the Missouri Department of Natural Resources (MDNR).
 - I submitted a revised Abatement Order on Consent to MDNR on January 16 for their review and potential negotiation regarding language in the AOC.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - A Pre-Construction meeting was held on January 20, 2026. The contractor JD Wallace Contracting, LLC is to proceed immediately. Work shall be completed by the contractor on or before August 1, 2026.
 - The contractor will begin at the intersection of Farm Road 103 and Farm Road 106 with the installation of gravity main. This will involve closing the intersection to traffic. The contractor will coordinate road closures with the City, and the City will inform the public to their best ability using social media and other outlets.
 - The contractor will then proceed west along Farm Road 106 to Farm Road 101. From that intersection, the contractor will proceed north along Farm Road 101 for approximately 400 feet to termination.