

**CITY OF WILLARD**  
**INTERNAL MEMORANDUM**

**DATE:** April 27, 2026

**TO:** Mayor Smith and BOA

**FROM:** S. D. Bodenhamer

**RE:** Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
  - Young's General Contracting has installed approximately 3000 feet of 18-inch HDPE pipe along the north end of Old Willard Road.
- Finance
  - We have received the transfer of funds for Partial Reimbursement Request # 5 to USEPA in the amount of \$770,327.
  - We have submitted Partial Reimbursement Request # 6 to USEPA in the amount of \$557,750.71 and are awaiting their review.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
  - JD Wallace Contracting has installed approximately 1300 feet of 15-inch PVC gravity main along Farm Road 106 and 400 feet of 8-inch PVC gravity main along Farm Road 101. Progress has continued to be slow due to encountering a second rock pinnacle. Blasting for the second pinnacle occurred April 21 and excavation has resumed.

COMBINED FINANCING

Closing of the sale of the Certificates of Participation for both the 94 Lift Station Upgrade and Force Main Replacement and the Meadows Regionalization Trunk Sewer projects occurred on April 15.