

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: July 27, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 12,000 feet of 18-inch HDPE pipe along Old Willard Road. They have spent the last two weeks fusing pipe ahead of trenching.
 - Young's General Contracting is diligently working on excavation clean-up along Old Willard Road.
 - Young's General Contracting continues two crews working.
- Finance
 - We have submitted Partial Payment Request # 8 to the EPA in the amount of \$159,156.38 and have received tentative approval.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has completed gravity main installation and line testing.
 - JD Wallace Contracting has experienced a delay installing the flow meter at the Springfield Airport Lift Station due to the provision of an incorrect signal cable. The correct cable is expected to arrive soon.
 - Clean-up and site restoration is basically complete.
 - Change Order No. 2 to JD Wallace was issued in the amount of \$66,176.31. The Change Order involves a stub of 15-inch line across FR 103 to the Flynn Property for future development, additional electrical rack at Springfield Airport Lift Station, replacement of stormwater culvert at FR106 and FR103, and addition of 10-inch gate valve controlling flow to the lagoons. These Change Order items have been completed.