



CITY COUNCIL AGENDA ITEM BRIEFING SHEET

Meeting Date: February 14, 2023	Department: Public Works	Presented By: Michelle Guelker
---	------------------------------------	--

AGENDA ITEM

Update of the Fort Worth Water Project

PRESENTATION HIGHLIGHTS

- Pump Station Building is almost complete, with only some electrical work (lighting and outlets) still needing to be installed.
- The pumps for Willow Park have been set and aligned. Rotation testing will be done once Hudson Oaks pumps are also set and aligned.
- The sewer line from the pump station is installed and El Chico will reopen late this week.
- The ground storage tank build is complete and pressure testing of the tank has been completed. Bacteriological sampling of the tanks still needs to be completed.
- SCADA controls have been installed and just need to be activated once the plant is ready to go online.
- The pipeline from the Pump Station to Hudson Oaks still needs to be pressure tested and bacteriological sampled before being put online.